S
625.704
H3Fc
Aug 1983

PLEASE RETURN

Montana State Library
3 0864 1006 6526 7

MONTANA

DEPARTMENT OF HIGHWAYS

STATE DOCUMENTS COLLECTION

OCT 11 1983

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620



FIELD ENGINEERING AND CONSTRUCTION PROGRESS REPORT

ISSUED THE FIRST MONDAY OF THE MONTH

AUGUST 1, 1983

DOMINION OF CANADA
ALBERTA
SASKATCHEWAN
LINCOLN
FLATHEAD
GLACIER
TOOLE
LIBERTY
HILL
BLAINE
PHILLIPS
VALLEY
DANIELS
SHERIDAN
ROOSEVELT
RICHLAND
MCCONE
DAWSON
PRAIRIE
WIBAUX
FALLON
CUSTER
POWDER
CARTER
ROSEBUD
TREASURE
YELLOWSTONE
BIG HORN
CARBON
STILLWATER
SWEET GRASS
GOLDEN VALLEY
MUSSELSHELL
PETROLEUM
GARFIELD
FERGUS
JUDITH BASIN
WHEATLAND
MEAGHER
CASCADE
CHOUTEAU
PONDERA
TETON
LEWIS AND CLARK
BROADWATER
GALLATIN
PARK
JEFFERSON
BEAVERHEAD
MADISON
GRANITE
POWELL
DEER LODGE
SILVER BOW
RAVALLI
MISSOULA
SANDERS
LAKE
YELLOWSTONE NATIONAL PARK
WYOMING
SOUTH DAKOTA
DIVISION CONSTRUCTION SECTIONS
LEGEND
BILLINGS DIVISION HEADQUARTERS
DIVISION CONSTRUCTION SECTION BOUNDARY
MONTANA
PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND RESEARCH BUREAU
IN COOPERATION WITH THE
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: July 27, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Clinton East & West IR 90-2(73)119	P.M.S 15.7 Miles	Plans to Checker	19	90	July 20 1983
Beaumont E. & W. IR 90-3(59)142	P.M.S 7.6 Miles	Plans to Checker	4	89	July 29 1983
Thompson Falls N.W. FR 6-1(8)29	P.M.S. 16.0 Miles	Plans to Checker	~	89	Nov. 1 1983
Clearwater Scales F 24-1(12)37	Scales, Widening & Approach	Prelim. P.I.H.	40	5	Nov. 1 1983
[illegible] Struct. & Apps. RS 382-1(1)1	G.G.S., PMS & Struct. 1.0 Miles	Prelim. P.I.H.	141	20	Feb. 2 1984
Plains West F 6-1(18)68	P.M.S. 7.0 Miles	Plans to Checker	~	77	Sept. 1 1984
2 miles East of Tarkio-E. IR 90-1(100)64	P.M.S. 20.0 Miles	Planning Report	~	~	Sept 1 1984
Elmo-Kellins F 5-2(5)	G.G.S., PMS & Struct. 5.4 Miles	Plans to Checker	72	88	Nov. 1 1984
[illegible] Lake Mary [illegible] RS 352-1(1)	G.G.S., PMS 1.2 Miles	Plans to Checker	12	87	Nov 1 1984
East Shore Flathead Lake F 52-1(2)0	P.M.S. 2.0 Miles	Final P.I.H.	~	35	Oct. 1 1984
Whitefish West & South F 5-3(16)126	PMS 4.9 & 1.2 Miles	Final P.I.H.	36	40	Sept. 1 1984
Mullan Road RS 263-1(4)	G.G.S., PMS 4.7 Miles	Final P.I.H.	~	33	Nov 1 1985
Dixon North RS 212-1(1)0	G.G.S., PMS 3.2 Miles	Planning Report	~	~	July 1 1987
Flathead Co. Line South F 5-2(3)86	G.G.S., PMS 7.2 Miles	Final P.I.H.	~	40	July 1 1985
Polson-Northwest F 5-2(21)61	PMS 6.0 Miles	Final P.I.H.	~	35	Oct. 1 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

Sht. 2 of 2

DISTRICT: Missoula

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: July 27, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Permit Canyon (Roadway) RS 387-[illegible]	G.G.S. PMS 1.8 Miles	Prelim PIH	53.5	20	Aug. 1 1988

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-1-83

PROJECT NO.: I90-1(95)22
PROJ. NAME: DREXEL E & W
LENGTH: 6.2 MILES
COUNTY: MINERAL
CONTRACT TIME: 100 W D
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 51
% TIME USED: 42
NO. MEN EMPLOYED: 83
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $4,621,015.26
CONTRACTOR: NORTHWEST CONST. INC
FROM (town): KIRKLAND WA.
AWARD DATE: 2-2-83
DATE WORK STARTED: 4-11-83
PROBABLE COMPLETION DATE: NOV. 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: MINER
NO. OF ENG. PERSONNEL EMPLOYED: 15

TELEPHONE: 649-2460
ADDRESS:
ST. REGIS

GENERAL: NORTHWEST CONSTRUCTION COMPLETED CONCRETE PAVING ON THE WEST BOUND LANE ON 7-27-83. SEALING OF THE SAW JOINTS WAS COMPLETED BETWEEN STATIONS 1123+00 TO 1501+00. SHOULDER AND RAMP GRAVELING WAS BEING DONE AS SOON AS REQUIRED P.S.I IS REACHED

ONE WAY SIGN CO. IS HANDLING TRAFFIC CONTROL WORK.

WASHINGTON CONSTRUCTION IS CRUSHING AND WASHING THE CONCRETE AGGRAGATE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Aug 1, 1983

PROJECT NO.: I IG40-1(61)27 W-7
CONTRACT AMOUNT: $ 2,911,556
PROJ. NAME: St Regis East & West
CONTRACTOR: [illegible] Co.
LENGTH: 1520'
FROM (town): Billings
COUNTY: Mineral
AWARD DATE: 11-30-82
CONTRACT TIME: 200 Days
DATE WORK STARTED: Dec 14, 1982
ORDER TO PROCEED DATE: 12-1-82
PROBABLE COMPLETION DATE: Oct. 83
% COMPLETE: 87
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 36
NO. SHIFTS PER DAY: 8
NO. MEN EMPLOYED: 25
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jack Silvey
TELEPHONE: 649-2460
NO. OF ENG. PERSONNEL EMPLOYED: 4
ADDRESS: St. Regis

GENERAL:

[illegible] Str., PSB Set, Conc. in Dia & Backwall Placed
[illegible] Deck.
St. Regis Int. Conc. Placed in Decks - forms stripped
[illegible] Protection started on EB

St. Regis River Str.
Conc. Placed in EB Deck - stripping Deck forms

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-29-83

PROJECT NO.: IR 90-1(97)37
PROJ. NAME: Superior-Slide
LENGTH: NA
COUNTY: Mineral
CONTRACT TIME: 30WD
ORDER TO PROCEED DATE: 4-26-83
% COMPLETE: 100
% TIME USED: 90
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: 6-22-83

CONTRACT AMOUNT: $ 82,476.22
CONTRACTOR: Burtch Trucking & Exc.
FROM (town): Dixon, MT
AWARD DATE: 3-22-83
DATE WORK STARTED: 5-2-83
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-30-83

EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: Tahija
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 822-4810
ADDRESS: Superior, MT

GENERAL: The Final Estimate was submitted to Helena July 20, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8·1·83

PROJECT NO.: I90-(57)39 U-4

CONTRACT AMOUNT: $ 7,299,746.44

PROJ. NAME: Stowe-Superior

CONTRACTOR: Peter Kiewit sons co.

LENGTH: 8.1 miles

FROM (town): Sheridan

COUNTY: Mineral

AWARD DATE: 9.21.82

CONTRACT TIME: 209 wo

DATE WORK STARTED: 11.2.82

ORDER TO PROCEED DATE: 10.20.82

PROBABLE COMPLETION DATE: 7-84

% COMPLETE: 70%

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 41%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 2

NO. HOURS PER SHIFT: 3

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Tahija

TELEPHONE: 322-4310

NO. OF ENG. PERSONNEL EMPLOYED: 9

ADDRESS: PO. Box 47
Superior Mt.

GENERAL:

[illegible] 90+00 - [illegible]
[illegible] on "W" [illegible]
[illegible] 980 - 1070+00
Began installation of S.S.R.P. at Dry Creek.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-29-83

PROJECT NO.: IR 90-1(88)39U-2
PROJ. NAME: Br. Joint Replacement
LENGTH: NA
COUNTY: Mineral
CONTRACT TIME: 40 WD
ORDER TO PROCEED DATE: 5-1-82
% COMPLETE: 50
% TIME USED: 63
NO. MEN EMPLOYED: 7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 277,469.00
CONTRACTOR: Pacemaker Ind, Inc.
FROM (town): Spokane, WA
AWARD DATE: 3-5-82
DATE WORK STARTED: 4-6-83
PROBABLE COMPLETION DATE: Aug 1983
NO. DAYS WORKED PER WEEK: 4
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jack Silvey
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 649-2460
ADDRESS: St. Regis, MT

GENERAL: Progress has been good. Work consisted of removing the existing joints on the outside lane and replacing them with new joints at five Bents on the structure at Sta. 358+56. Forming for the WB Exp joints on the structure at Sta 183+57 and installing the Exp. joint at Bent No. 1 WB on the structure at Sta. 169+72

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-29-83

PROJECT NO.: ER 90-3(57)68,U-2
PROJ. NAME: I 90 Flood Damage Repair
LENGTH: NA
COUNTY: Granite & Powell
CONTRACT TIME: 75 WD
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 100
% TIME USED: 49
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 6-23-83

CONTRACT AMOUNT: $328,383.15
CONTRACTOR: Swan & Sons, Const.
FROM (town): Anaconda, Mt.
AWARD DATE: 11-30-82
DATE WORK STARTED: 3-4-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: Williams
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 549-6491
ADDRESS: Missoula, Mt.

GENERAL: Final acceptance is awaiting FIT Release data.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-29-83

PROJECT NO.: NBP 7-1(27)13 NBP 7-1(28)16 NBP 7-1(29)49

PROJ. NAME: Bridge Painting

LENGTH:

COUNTY: Ravalli

CONTRACT TIME: 9-1-83

ORDER TO PROCEED DATE: 12-20-83

% COMPLETE: 40%

% TIME USED: 56%

NO. MEN EMPLOYED: 5

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 44390.00

CONTRACTOR: Rainbow Painting

FROM (town): Great Falls

AWARD DATE: 11-30-82

DATE WORK STARTED: 6-20-83

PROBABLE COMPLETION DATE: 8-31-83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W.C. Marrt

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: D.O.H. Missoula

GENERAL: The contractor has completed the cleaning & spot painting on the structures @ Mile Post 49 and 16 no work @ Mile post 13

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 11

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1983

F 7-1 (6) 43, U1 & U2
F FF 7-1 (2) 46, U3

PROJECT NO.: City Project - 41
CONTRACT AMOUNT: $ 4,359,724.30

PROJ. NAME: Hamilton South
CONTRACTOR: Peter Kiewit Sons' Co.

LENGTH: 3.8 Miles
FROM (town): Sheridan, Wyoming

COUNTY: Ravalli
AWARD DATE: February 28, 1983

CONTRACT TIME: 120 Working Days
DATE WORK STARTED: 3-30-83

ORDER TO PROCEED DATE: April 18, 1983
PROBABLE COMPLETION DATE: Oct. 4, 1983

% COMPLETE: 45
NO. DAYS WORKED PER WEEK: 5

% TIME USED: 50
NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 50
NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan J. Dutton
TELEPHONE: 363-4420

NO. OF ENG. PERSONNEL EMPLOYED: 11
ADDRESS: Hamilton, Mont. 59840

GENERAL: The Contractor has been placing borrow, preparing for the placement of curb & Gutter in town, placing Irr. & Drain pipes and hauling 1½" C.B.C. to places where the sub-grade is acceptable.
American Exc. has completed placing Storm Sewer and City Water Lines.
York Const. removed the old bridge at Sta. 105+ , placed riprap, drove piling and poured concrete for the cap on the North end of the New Structure.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-29-83

PROJECT NO.: ER 19-2(3)64 CONTRACT AMOUNT: $ 162,977.00

PROJ. NAME: Drummond Overpass CONTRACTOR: Century Paving Co.

LENGTH: d/A FROM (town): Lewistown, Mont.

COUNTY: Granite AWARD DATE: 5-9-83

CONTRACT TIME: 90 W.D. DATE WORK STARTED: 6-8-83

ORDER TO PROCEED DATE: 5-31-83 PROBABLE COMPLETION DATE: 8-30-83

% COMPLETE: 20 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 42 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 4 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: George Root TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED: 1 ADDRESS: Box 7039
Missoula, Mt. 59807

GENERAL: Work during the past weeks has consisted of placing Concrete for the Columns, Crosshead and Cap at Bent 3, The Cap Addition at Bent 4, Backfilling and pulling the Sheetpile at Bent 3 and General Area Cleanup.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-29-83

PROJECT NO.: RS 267-1(3)0 & M 8115(2) CONTRACT AMOUNT: $ 297,476.90

PROJ. NAME: Rattlesnake Dr. & Lincoln Rd & Van Buren St. CONTRACTOR: American Asph. Inc.

LENGTH: 0.9 FROM (town): Missoula

COUNTY: Missoula AWARD DATE: 11-30-82

CONTRACT TIME: 60 WD DATE WORK STARTED: 2-28-83

ORDER TO PROCEED DATE: 4-18-83 PROBABLE COMPLETION DATE: July 1983

% COMPLETE: 100 NO. DAYS WORKED PER WEEK: —

% TIME USED: 67 NO. SHIFTS PER DAY: —

NO. MEN EMPLOYED: 3 NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE: 7-28-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: NA

PROJECT MANAGER: Williams TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: Missoula

GENERAL: The project was completed 7-28-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-27-83

PROJECT NO.: RS 269-1(3)19
PROJ. NAME: MAIN STREET STEVENSVILLE
LENGTH: 0.8 Miles
COUNTY: RAVALLI
CONTRACT TIME: 70 Working Days
ORDER TO PROCEED DATE: April 18, 1983
% COMPLETE: 83
% TIME USED: 70
NO. MEN EMPLOYED: 21
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 944,371.70
CONTRACTOR: Long Const. Co, Inc.
FROM (town): Missoula, MT
AWARD DATE: Feb. 28, 1983
DATE WORK STARTED: March 28, 1983
PROBABLE COMPLETION DATE: 8-22-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jim Cyr
NO. OF ENG. PERSONNEL EMPLOYED: 9
TELEPHONE: 777-2258
ADDRESS: Stevensville, MT.

GENERAL: Contr. placing Sidewalk Lt. 285+00 - 290+00. Pl. Mix Surf - Gr. B, second lift being placed from 274+00 - 317+40.) All Storm Drain Items are 100% Complete All Utilities (City) items are 100% Complete. Street Excav. is 100% Complete; Roadbed Comp. is 100% complete; 3/4" C.T.S. is 100% Complete; Concrete Curb & Gutter is 100% complete (except for 1-30' Radius); 4" & 6" Sidewalk is 90% Complete; Plant Mix Base - 1 1/2" is 100% Complete; Pl. Mix Surf. - Gr. B is 68% Complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1100

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 28-1983

PROJECT NO.: PMS 4180(6)4-1
PROJ. NAME: INLAID THERMOPLASTIC PAVEMENT MARKING
LENGTH: N/A
COUNTY: STATE WIDE
CONTRACT TIME: 45 W.D.
ORDER TO PROCEED DATE: 8-17-82
% COMPLETE: 48
% TIME USED: 87
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 73,840.43
CONTRACTOR: MARK RITE LINE INC
FROM (town): BILLINGS
AWARD DATE: 7-27-82
DATE WORK STARTED: 6-30-83
PROBABLE COMPLETION DATE: 8-11-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: JIM WILLIAMS
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 549-6491
ADDRESS: PO BOX 7039
MISSOULA, MONT

GENERAL: The contractor is working in the Kalispell area at this time. Work on the project is going good, however it appears that the contractor will run over the contract time Missoula will be the last area worked

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-29-83

PROJECT NO.: MPP 8107 (8) MBR 24-1(10) 27

CONTRACT AMOUNT: $ 69696.00

PROJ. NAME: Bridge Painting

CONTRACTOR: B&L Painting

LENGTH: —

FROM (town): Missoula

COUNTY: Missoula

AWARD DATE: 10-29-82

CONTRACT TIME: 7-1-83

DATE WORK STARTED: 5-5-83

ORDER TO PROCEED DATE: 11-19-82

PROBABLE COMPLETION DATE: 8-15-83

% COMPLETE: 84%

NO. DAYS WORKED PER WEEK: 7

% TIME USED: 141%

NO. SHIFTS PER DAY: [illegible]

NO. MEN EMPLOYED: 5

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W.C. [illegible]

TELEPHONE: 549-64[illegible]

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: [illegible] Missoula

GENERAL: the contractor has completed work on the Orange St. Bridge except for minor touch up work and has began sand blasting and spot painting on the Black [illegible]

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-29-83

PROJECT NO.: BHM 8113 (2) BHF 7-2(7) 95

CONTRACT AMOUNT: $ 718 227.50

PROJ. NAME: Higgins & Madison St. Overlay

CONTRACTOR: Sletten Const. Co.

LENGTH:

FROM (town): Great Falls

COUNTY: Missoula

AWARD DATE: 9-30-81

CONTRACT TIME: 152

DATE WORK STARTED: 5-25-82

ORDER TO PROCEED DATE: 10-21-81

PROBABLE COMPLETION DATE: 8-31-83

% COMPLETE: 80%

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 86%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 22

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: William C. Maart

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: DOH, Missoula

GENERAL: the contractor has completed all Class "A" Bridge Floor Repair on the Higgins Ave Bridge and is waiting for the paving Sub Contractor to arrive.

Class "A" Bridge Floor Repair is in progress @ Madison St. and should be completed in approx. 2 weeks

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 28, 1983

PROJECT NO.: M-OP-8199 (2) 43
PROJ. NAME: GRANT ST & 30. AVE
LENGTH: 0.00 MILES
COUNTY: MISSOULA
CONTRACT TIME: (DAYS) 8-25-83
ORDER TO PROCEED DATE: 6-17-83
% COMPLETE: 0
% TIME USED: 50 %
NO. MEN EMPLOYED: 1
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 67,306.65
CONTRACTOR: LEWIS CONSTRUCTION CO
FROM (town): GREAT FALLS
AWARD DATE: 6-17-83
DATE WORK STARTED: 7-26-83
PROBABLE COMPLETION DATE: 9-2-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: JIM WILLIAMS
NO. OF ENG. PERSONNEL EMPLOYED: 2-3

TELEPHONE: 549-6491
ADDRESS: PO BOX 7039
MISSOULA MONT

GENERAL: CONTRACTOR has one man installing concrete curb, roadway Progress Slow.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 28-1983

PROJECT NO.: DP 3179 (10)
CONTRACT AMOUNT: $ 94,901.14
PROJ. NAME: LAKE LANE @ 39TH ST
CONTRACTOR: GENERAL CONCRETE INC
LENGTH: 0.10 MILES
FROM (town): MISSOULA
COUNTY: MISSOULA
AWARD DATE:
CONTRACT TIME: 40 W.D.
DATE WORK STARTED:
ORDER TO PROCEED DATE: 8-2-83
PROBABLE COMPLETION DATE: 9-2-83
% COMPLETE:
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JIM WILLIAMS
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED: 0.3
ADDRESS: P.O. BOX 7039
MISSOULA

GENERAL: The Contractor plans to begin work August 8-1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-29-83

PROJECT NO.: MBP 1-1(12)6 & MBP 1-1(13)7 CONTRACT AMOUNT: $ 103,000.00

PROJ. NAME: Yaak River & Kootenai Riv. CONTRACTOR: Sunshine Painting & Const.

LENGTH: 0 FROM (town): Great Falls, MT

COUNTY: Lincoln AWARD DATE: 11-30-82

CONTRACT TIME: 9-1-83 Comp. Date DATE WORK STARTED: 5-13-83

ORDER TO PROCEED DATE: 12-20-82 PROBABLE COMPLETION DATE: Aug. 1983

% COMPLETE: 100 Yaak - 12 - Kootenai NO. DAYS WORKED PER WEEK: 6

% TIME USED: NA NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 6 NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gemache TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 1 ADDRESS: Kalispell

GENERAL: Painting on the Kootenai Bridge has been slow due to red lead paint and rain. The contractor is using two crews by having a crew working on each end of the bridge. The painters are using a new scaffolding device which should speed up the work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 7-29-83

PROJECT NO.: BRF 1-1(15)57 DATE SURVEY AUTHORIZED: 4-4-83

PROJ. NAME: Fisher River Bridge DATE WORK STARTED: 6-15-83

LENGTH: 0.5 ESTIMATED COMPLETION DATE: 10-1-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G.P. Roat TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 15

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 7-29-83

PROJECT NO.: RS 508-1(4) DATE SURVEY AUTHORIZED: 7-24-81

PROJ. NAME: Libby NW DATE WORK STARTED: 11-5-81

LENGTH: 10.5 Miles ESTIMATED COMPLETION DATE: Pending

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 30

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-29-83

PROJECT NO.: F 1-1(8)20
PROJ. NAME: Libby-Troy Slide
LENGTH: —
COUNTY: Lincoln
CONTRACT TIME: 30 WD
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 95
% TIME USED: 83
NO. MEN EMPLOYED: 2 to 15
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 59 381.50
CONTRACTOR: Forrest D Pumper, Inc
FROM (town): Libby, MT.
AWARD DATE: 5-31-83
DATE WORK STARTED: 6-15-83
PROBABLE COMPLETION DATE: 7-29-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 755-5717
ADDRESS: Box 400
Kalispell, MT

GENERAL: The contractor excavated at #77+30± and anchored cable and hung gabion mesh for slide control.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-29-83

PROJECT NO.: HES 1-1(9)60
PROJ. NAME: East of Libby
LENGTH: 0.11 Miles
COUNTY: Lincoln
CONTRACT TIME: 20 WD
ORDER TO PROCEED DATE: 4-21-83
% COMPLETE: 100
% TIME USED: 55
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 6-16-83

CONTRACT AMOUNT: $ 14,479.00
CONTRACTOR: Frank Gurney, Inc.
FROM (town): Spokane, WA
AWARD DATE: March 31, 1983
DATE WORK STARTED: 6-8-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-17-83
EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 755-5717
ADDRESS: Box 400
Kalispell, MT

GENERAL: The Final Estimate was submitted to Helena on July 29, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-29-83

PROJECT NO.: F 5-2(20)31
PROJ. NAME: St. Ignatius-North
LENGTH: 6.2
COUNTY: Lake
CONTRACT TIME: 30 WD
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 75
% TIME USED: 32
NO. MEN EMPLOYED: 10 to 40
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 774 886.05
CONTRACTOR: Riverside Contracting, Inc.
FROM (town): Paradise, MT.
AWARD DATE: 5-31-83
DATE WORK STARTED: 6-20-83
PROBABLE COMPLETION DATE: 8-15-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 15

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 6
TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, MT.

GENERAL: The contractor completed the dig out work on June 30th. Gravel crushing was completed July 12th. Paving operations started July 19th and should be completed next Week.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MSLA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-29-83

PROJECT NO.: F5-3(11)93
PROJ. NAME: KALISPELL - SOUTH
LENGTH: 16.9 MILES
COUNTY: LAKE & FLATHEAD
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE:
% COMPLETE: 36
% TIME USED: 85
NO. MEN EMPLOYED: 38
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,143,985.90
CONTRACTOR: EMPIRE SAND & GRAVEL
FROM (town): BILLINGS
AWARD DATE: 5-21-82
DATE WORK STARTED: 9-7-82
PROBABLE COMPLETION DATE: 9-1-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10-12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.P. ROAT
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 755-5317
ADDRESS: KALISPELL

GENERAL: PAVING OPERATIONS BEGAN ON 7-7-83. PAVEMENT REMOVAL & REPLACEMENT AND DEE-LEVELING HAVE BEEN DONE BETWEEN STATIONS 1790 AND 2336. MAINLINE PAVING IS COMPLETED FROM STA 2050 to 2336. THE CONTRACTOR IS BEGINNING TO PLACE 2 LIFTS INSTEAD OF 1 AT STA 2050, ATTEMPTING TO IMPROVE THE "RIDE" OF THE FINAL LIFT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-29-83

PROJECT NO.: MBP 5-3(14) 128
MBP 1-1(10) 45
MBP 33-1(1) 10

PROJ. NAME: Whitefish River Bridge
Libby Creek Br & BN over pass

LENGTH: 0

COUNTY: Lincoln & Flathead

CONTRACT TIME: 9-1-83 Comp. Date

ORDER TO PROCEED DATE: 12-20-82

% COMPLETE: 100

% TIME USED: —

NO. MEN EMPLOYED: —

ACTUAL COMPLETION DATE: 7-26-83

CONTRACT AMOUNT: $ 34,665.00

CONTRACTOR: Sunshine Painting & Const.

FROM (town): Great Falls, MT.

AWARD DATE: 11-30-82

DATE WORK STARTED: 6-6-83

PROBABLE COMPLETION DATE: —

NO. DAYS WORKED PER WEEK: —

NO. SHIFTS PER DAY: —

NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-26-83

EFFECTIVE OPENING DATE: NA

PROJECT MANAGER: Gumache

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: Box 400
Kalispell, MT.

GENERAL: The contractor completed work on the project on July 26, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-29-83

PROJECT NO.: MBP 6-1(17)56
PROJ. NAME: Thompson River Bridge
LENGTH: 0
COUNTY: Sanders
CONTRACT TIME: 9-1-83 Comp Date
ORDER TO PROCEED DATE: 12-20-82
% COMPLETE: 0
% TIME USED:
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 20,900.00
CONTRACTOR: Sunshine Painting & Const.
FROM (town): Great Falls, MT.
AWARD DATE: 11-30-82
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: 8-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Comache
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, MT.

GENERAL: Work has not started on this project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-29-83

PROJECT NO.: F 6-1(10)75
PROJ. NAME: Plains-Safety
LENGTH: 1.6
COUNTY: Sanders
CONTRACT TIME: 110 WD
ORDER TO PROCEED DATE: 3-31-83
% COMPLETE: 60
% TIME USED: 65
NO. MEN EMPLOYED: 37
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,475,284.55
CONTRACTOR: Clark Brothers
FROM (town): Victor, Mt.
AWARD DATE: 3-31-83
DATE WORK STARTED: 4-18-83
PROBABLE COMPLETION DATE: 10-31-83
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Piedalue
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 826-5619
ADDRESS: P.O. Box 767
Plains, Mt.

GENERAL: The contractor is drilling, blasting excavating and placing embankment between Sta. 130± to 208±, Contractor is excavating from Sta 154 to 158 and placing embankment from Sta. 155 to 157. The temporary grade in this area is narrow, therefore, flagmen are on duty 24 hours per day, with one Way traffic only. The first lift of 1½ Inch base has been placed from Sta. 188 to 205. ½" Cover Material 3" Top Surfacing and Plant Mix Material has been crushed and Stockpiled. 1½" Base is being crushed at this time. Fencing work is being done at various locations on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-29-83

PROJECT NO.: RS-BRS 548-1(3)4
PROJ. NAME: West Reserve Dr. N. & Kal.
LENGTH:
COUNTY: Flathead
CONTRACT TIME: 150 WD
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,523,163.22
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls, MT
AWARD DATE: 7-11-83
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, MT

GENERAL: The preconstruction conference was held on July 14, 1983. The contractor plans to start work on the bridge on August 1st. Excavation work will begin about August 20th.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MSLA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-29-83

PROJECT NO.: SMP 1899-82
PROJ. NAME: MAINT. STOCKPILES
LENGTH: —
COUNTY: GLACIER LAKE FLATHEAD
CONTRACT TIME: 85 W.D.
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 99
% TIME USED: 86
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 203375.00
CONTRACTOR: SCHELLINGER CONST CO
FROM (town): COLUMBIA FALLS
AWARD DATE: 10-29-82
DATE WORK STARTED: 1-18-83
PROBABLE COMPLETION DATE: 11-1-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: G PRATT
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 755-5717
ADDRESS: KALISPELL

GENERAL: CRUSHING WAS COMPLETED ON 6-9-83
SEEDING REMAINS TO BE DONE ON 2 SITES IN
GLACIER COUNTY, AND CANNOT BE DONE UNTIL OCT 31
AS PER RECLAMATION PLAN OF GLACIER COUNTY ON
PIT NO 1810-88

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 7/28/83

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
S 278-1(1) 34 Jackson No.	PI mix overlay & widening	PIH	0	70	8/84
M 0298(4) Ana. Urban Sts.	P.M.S., Grading & Drainage	PIH	40	16	1/85
F 50-2(14) 55 Gallatin Canyon Rd.	P.M.S. overlay & dgouts	PIH	0	5.7	5/84
S 549-1(1) 0 Whitehall South	Grading, Gravel Surf. & PI mix Base	—	24	—	—
F 29-1(10) 43 Twin Bridges No.	P.M.S. overlay & widening	PIH	0	35	9/84
F 47-1(1) 0 Ana - Wm. Springs	P.M.S. overlay	PIH	0	50	8/84
F 85-1(2) 0 Jack Rabbit Lane	P.M.S. overlay grading & widening	PIH	0	7	8/84
IR 90-4(37) 230 Homestake Pass E&W	P.M.S. overlay dgouts & guardrail	PIH	56	70	9/1/83
IR 90-5(45) 259 Cardwell East	P.M.S. overlay dgouts & guardrail upgrade	PIH	48	15	3/84
IR 90-6(45) 307 Bozeman No. Side E&East	PMS overlay & signing	PIH	16	1	3/84
F 86-1(5) 3 Bridger Canyon Rd.	Reconstruction & Slide Correction	PIH	0	50	11/83
F 55-3(3) 2 Legion Ave - Whitehall	Drainage	PIH	0	0	—

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 28, 1983

PROJECT NO.: M 1212 (3)
PROJ. NAME: Kagy Blvd
LENGTH: 1.2 Miles
COUNTY: Gallatin
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: O. Olson
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
Bozeman

GENERAL: Mainline staking is complete including connection -11+00 to 0+00. Will start staking culverts and drainage items. Utility relocation is nearly complete, 2-3 days left. With the exception of those items to be done during construction.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7/28/83

PROJECT NO.: ER 8-1(8)081, 142 ER 8-2(23)081, CONTRACT AMOUNT: $221,964.00

PROJ. NAME: Flood Damage Repair, Garrison & MacDonald Pass CONTRACTOR: Skinner Enterprises

LENGTH: 8.0 Miles FROM (town): Helena, MT

COUNTY: Powell & Lewis & Clark AWARD DATE: 4/1/82

CONTRACT TIME: 75 W.D. DATE WORK STARTED: 5/24/82

ORDER TO PROCEED DATE: 4/22/82 PROBABLE COMPLETION DATE: 8/5/83

% COMPLETE: 99 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 97 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 5 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: J. W. Bettle TELEPHONE: 494-3224 EXT. 29

NO. OF ENG. PERSONNEL EMPLOYED: 3 ADDRESS: Box 3068
Butte, MT 59702

GENERAL: Work Consisted of Cleaning Drop Inlets, Cross Drains, & Perforated Underdrains, Also Shaping road ditch & seeding.
All Items are 100% complete except as follows for Items & Percent complete: Clean Culvert Pipe 90%, Seeding 20%, Fertilizing - 0%, Condition Seedbed 50%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-28-83

PROJECT NO.: F 8-2(22)28 U2
PROJ. NAME: McDONALD PASS E FW
LENGTH: 6.7 MI.
COUNTY: POWELL & LEWIS & CLARK
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 5-31-83
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,108,316.00
CONTRACTOR: AMERICAN ASPHALT INC
FROM (town):
AWARD DATE: 5-9-83
DATE WORK STARTED: 6-9-83
PROBABLE COMPLETION DATE: 9-30-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.T. WILSON
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 782-2797
ADDRESS: 1940 "C" ST.
BUTTE, MT.

GENERAL:

NO REPORT RECEIVED

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-28-83

PROJECT NO.: I-15-1(27)58U-1
I-15-1(54)51 U-2

PROJ. NAME: Dillon South (South Sect)
Pine Organ North (North Sect.)

LENGTH: 5.7

COUNTY: Beaverhead

CONTRACT TIME: 200 W.D.

ORDER TO PROCEED DATE: 10-1-81

% COMPLETE: 100

% TIME USED: 99

NO. MEN EMPLOYED: 4 to 10

ACTUAL COMPLETION DATE: 7-18-83

CONTRACT AMOUNT: $ 5,316,245.38

CONTRACTOR: Beyer's General Constructors Inc.

FROM (town): Butte, MT 59702

AWARD DATE: 9-2-81

DATE WORK STARTED: 9--16-81

PROBABLE COMPLETION DATE: 7-18-83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Caprara

TELEPHONE: 683-6290

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: The contractor has completed clean up work on Project, also One-Way Sign has completed signing on Project on July 18, 1983. The Engineering Crew has been working on notes for Final on this Project, also have been working on various other Projects. Items and percent complete are as follows; Grading - 100 %; Drainage - 100 %; Gravel - 100 %; Plant Mix - 100 %; Fencing - 100 %; Signing - 100 %; and Seeding - 100 %.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 28, 1983

I-15-1(27)58 42

PROJECT NO.: F89-1(4)0

PROJ. NAME: DILLON SOUTH (NO. SECT.) DILLON "I" CONNECTION

LENGTH: 3.1 MILES

COUNTY: BEAVERHEAD

CONTRACT TIME: 250 W.D.

ORDER TO PROCEED DATE: 4-16-82

% COMPLETE: 57.3

% TIME USED: 69.1

NO. MEN EMPLOYED: 20±

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,977,999.79

CONTRACTOR: BEYERS GENERAL CONSTRUCTORS

FROM (town): BUTTE, MT.

AWARD DATE: 3-5-82

DATE WORK STARTED: 4-19-82

PROBABLE COMPLETION DATE: NOV. 83

NO. DAYS WORKED PER WEEK: 5 OR 6

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: FLYNN

NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 683-2078

ADDRESS: DILLON, MT.

GENERAL: General Constructors (Prime) doing general cleanup, installing embankment protectors, and shaping slopes with topsoil. Also excavated and completed "A" line and "A-1 line to subgrade. bluetops, 130 + 190 and 0+00 to 7+50.

Jim Gilman Co (sub) graveled and paved "A-1" and "A" line. Hauling 1½" to bluetops and hauling and laying ¾" throughout project.

Reinhart and Son poured curb and gutter and sidewalk on "A" and "A-1" line. (sub)

Western Sign (sub) installed conduit and poured light pole bases on "A" and "A-1" line.

"A" line paved from 130+00 to 190+00 including approaches.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-28-83

PROJECT NO.: I15-1(27)58 U-2
CONTRACT AMOUNT: $ 2,332,787.95
PROJ. NAME: Dillon South (No. Sec.)
CONTRACTOR: Beyer's General Constructors Inc.
LENGTH: 3.6 miles
FROM (town): Butte, Montana 59702
COUNTY: Beaverhead
AWARD DATE: March 5, 1982
CONTRACT TIME: 256 Working Days
DATE WORK STARTED: March 26, 1982
ORDER TO PROCEED DATE: April 16, 1982
PROBABLE COMPLETION DATE: Sept. 1983
% COMPLETE: 80
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 69
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 18
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Harold A. Wiebe
TELEPHONE: 683-4447
NO. OF ENG. PERSONNEL EMPLOYED: 4
ADDRESS: P.O. Box 465
Dillon, Montana 59725

GENERAL: "STRUCTURES"

Poindexter Slough: Finishing abutment wings. Grade Separation:Stripping northbound base of deck forms and finishing southbound sub-structure. South Dillon Interchange: Stripping and finishing base of deck and diaphragms also, finishing sub-structure. Union Pacific R.R.:Stripping and finishing base of deck and diaphragms. Park Street Separation:Forming base of deck and diaphragms for the northbound structure. Also, formed, tied, and placed reinforcing steel and Class "AD" Concrete for the north and southbound backwalls. Blacktail Deer Creek: Finishing backwalls. Percentages complete for these items are as follows: Structure Excavation Type I 50%; Prebore 100%; Reinforcing Steel85%; Class "AD" Concrete 95%; Work Bridge 75%; Bridge Survey 80%;Traffic Control-Flagging 16%; Class "BL" Concrete 71%; Protective Coat 70%; Structural Steel 75%; Pervious Backfill Material 100%; All test, service and drive piling is in place; All of the Prestressed Beams for the above said project have been set. The contractor worked twenty-three (23), eight (8) hour shifts .

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-29-83

PROJECT NO.: & MBP13-4(1)94, MBP15-1(70)60 / MBP15-1(71)64

CONTRACT AMOUNT: $ 21,317.00

PROJ. NAME: State Maintenance Bridge Painting

CONTRACTOR: Hagestad Painting & Drywall, Inc.

LENGTH:

FROM (town): Kalispell, Montana

COUNTY: Beaverhead and Gallatin

AWARD DATE: March 31, 1983

CONTRACT TIME: 127 working days

DATE WORK STARTED: July 18, 1983

ORDER TO PROCEED DATE: April 16, 1983

PROBABLE COMPLETION DATE: August 1983

% COMPLETE: 60

NO. DAYS WORKED PER WEEK: 6

% TIME USED: 66

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 4

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe

TELEPHONE: 683-4447

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: P.O. Box 465
Dillon, Montana 59725

GENERAL: Jefferson River Bridge South of Three Forks: Sand blasted all loose paint and rust on the steel girders and nose angles on the pier shafts. Then the steel girders and nose angle were primered and painted, this structure is 100% complete. The contractor worked six (6), nine (9) hour shifts.

Bridge over Beaverhead River North of Dillon: Sand blasting loose paint and rust off span no. 1 thru span no. 3 steel girders and applied first coat of primer on spans no 1 thru no. 3. This structure is 50% complete. The contractor worked three (3), nine (9) hour shifts employing an average of four (4) men.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 28, 1983

I IG 15-3(32)157 U2
I 15-3(29)160 U5

PROJECT NO.: I 15-3(31)164

PROJ. NAME: Basin East, Boulder West Boulder Inter. Rev.

LENGTH: 5.4 Miles

COUNTY: Jefferson

CONTRACT TIME: 280 Working Days

ORDER TO PROCEED DATE: July 15, 1980

% COMPLETE: 99

% TIME USED: 98

NO. MEN EMPLOYED: 4

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 12,424,462.39

CONTRACTOR: Peter Kiewit Sons' Co.

FROM (town): Sheridan, Wyoming

AWARD DATE: July 15, 1980

DATE WORK STARTED: Aug. 11, 1980

PROBABLE COMPLETION DATE: Aug. 15, 1983

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: Oct. 29, 1982

PROJECT MANAGER: William G. Bark

NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: (406) 225-3962

ADDRESS: P.O. Box 26
Boulder, Mont. 59632

GENERAL: Contractor finished reclamation of gravel pit except for seeding.

Project is complete except for seeding of gravel pit and a small borrow pit which will be done in August 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-27-83

IR 15-4(55)200

PROJECT NO.: IR 15-4(59)217 CONTRACT AMOUNT: $ 3,988,151

PROJ. NAME: HELENA-NORTH MOLE CRK CANYON CONTRACTOR: HILDE CONST CO

LENGTH: 29.7 MILES FROM (town): GREAT FALLS, MT

COUNTY: LEWIS & CLARK AWARD DATE: 5-31-83

CONTRACT TIME: 100 WORKING DAYS DATE WORK STARTED: —

ORDER TO PROCEED DATE: 6-23-83 PROBABLE COMPLETION DATE: —

% COMPLETE: 0 NO. DAYS WORKED PER WEEK: —

% TIME USED: 0 NO. SHIFTS PER DAY: —

NO. MEN EMPLOYED: — NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: A.G. REATHER TELEPHONE: 449-3031

NO. OF ENG. PERSONNEL EMPLOYED: — ADDRESS: 2701 PROSPECT HELENA, MT 59601

GENERAL: THE CONTRACTOR PLANS TO BE WORKING ON AUGUST 1 WITH A SMALL CREW ON A CZACK SEALING OPERATION. AIR QUALITY PERMITS HAVE NOT BEEN APPROVED AS OF THIS DATE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-26-83

PROJECT NO.: FR29-1(8)0 U-2
PROJ. NAME: VIRGINIA CITY - ENNIS
LENGTH: 7.7 Miles
COUNTY: MADISON
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 6-14-83
% COMPLETE: 100 %
% TIME USED: 90
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 7-11-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: 7-11-83
PROJECT MANAGER: Shuyler
NO. OF ENG. PERSONNEL EMPLOYED: 3

CONTRACT AMOUNT: $ 761,097.65
CONTRACTOR: KONITZ CONTRACTING
FROM (town): LEWISTOWN
AWARD DATE: 5-21-82
DATE WORK STARTED: 8-11-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:
TELEPHONE: 586-9562
ADDRESS: Box 1110
Bozeman, Mt. 59715

GENERAL: KONITZ CONTRACTING BEGAN SEAL & COVER 7-5-83 FINISHED 7-8-83. ~~GURNEY~~ FRANK GURNEY, INC. STRIPED THE PROJECT 7-11-83. THIS COMPLETED THE CONTRACT.
3 MEN WORKING ON FINAL TO BE TURNED IN TO DISTRICT OFFICE 7-29-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7/28/83

PROJECT NO.: F29-4(7)84
PROJ. NAME: Harrison Ave. - Butte
LENGTH: 3.1
COUNTY: Silver Bow
CONTRACT TIME: 110 W. D.
ORDER TO PROCEED DATE: 4/18/83
% COMPLETE: 60
% TIME USED: 59
NO. MEN EMPLOYED: 70
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,152,024.82
CONTRACTOR: Lim Bilman Excavating, Inc.
FROM (town): Butte, MT
AWARD DATE: 10/29/82
DATE WORK STARTED: 1/31/83
PROBABLE COMPLETION DATE: 10/21/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 & 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. W. Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 15

TELEPHONE: 494-3224 Ext. 29
ADDRESS: Box 3068
Butte, MT 59702

GENERAL: Work consisted of Street Excavation, Graveling, Light & Signal, Paving, Curb & Gutter, Sidewalk & Surfacing Replacement back of sidewalk.
Items & Percentage of completion are as follows: Grading - 91%, Drainage - 98%, Surfacing - 55%, Lighting & Signing - 56% Concrete - Curb, Sidewalk, & Etc. - 41%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-28-83

PROJECT NO.: IR-90-4(35)206
CONTRACT AMOUNT: $ 2,920,748.02
PROJ. NAME: Opportunity-Butte
CONTRACTOR: Hilde Constr. Co.
LENGTH: 12.7 Miles
FROM (town): Great Falls, Mont.
COUNTY: Deer Lodge - Silver Bow
AWARD DATE: 9-24-82
CONTRACT TIME: 100 Working Days
DATE WORK STARTED: 11-1-82
ORDER TO PROCEED DATE: 10-20-82
PROBABLE COMPLETION DATE: 8-15-83
% COMPLETE: 91
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 89
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 37
NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. Berkson
TELEPHONE: 782-1797
NO. OF ENG. PERSONNEL EMPLOYED: 7
ADDRESS: Butte, Mont.

GENERAL: The 2nd Lift of Plant Mix Surfacing was completed on 7-12-83. OGFC was began on same date and was completed on 7-23-83.

At present Guardrail revisions, striping, and general clean-up operations are in progress throughout the project, with the installation of buried deflectors to begin 8-1-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-28-83

I 90-7(37)350 U1

PROJECT NO.: RS BRS 563-1(3)0 U2

PROJ. NAME: SPRINGDALE-BIG TIMBER (W. SECT.) SPRINGDALE-HUNTER'S HOT SPG.

LENGTH: 4.8 MI.

COUNTY: SWEET GRASS & PARK

CONTRACT TIME: 230 W.D.

ORDER TO PROCEED DATE: 4-16-81

% COMPLETE: 100

% TIME USED: 92

NO. MEN EMPLOYED: ~

ACTUAL COMPLETION DATE: 5-16-83

CONTRACT AMOUNT: $5,790,026.97

CONTRACTOR: WICKENS BROTHERS

FROM (town): NEWLISTOWN, MT.

AWARD DATE: 2-28-81

DATE WORK STARTED: 3-11-81

PROBABLE COMPLETION DATE: ~

NO. DAYS WORKED PER WEEK: ~

NO. SHIFTS PER DAY: ~

NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-8-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: GEO. SITTON

TELEPHONE: 222-7085

NO. OF ENG. PERSONNEL EMPLOYED: ~

ADDRESS: 1122 WEST FRONT BOX 3
LIVINGSTON, MT. 59047

GENERAL: FINAL DATA WAS SUBMITTED TO HELENA ON 7-25-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 28, 1983

PROJECT NO.: I-90-7(37)350 U-2
PROJ. NAME: Springdale-Big Timber
LENGTH: 3.2
COUNTY: Sweetgrass
CONTRACT TIME: 120 Working Days
ORDER TO PROCEED DATE: April 1, 1982
% COMPLETE: 97
% TIME USED: 96
NO. MEN EMPLOYED: 5 to 10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,156,442.68
CONTRACTOR: McIntyre Const.
FROM (town): Great Falls
AWARD DATE: April 1, 1982
DATE WORK STARTED: April 26, 1982
PROBABLE COMPLETION DATE: 8-15-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 7-12-83
PROJECT MANAGER: G. Sitton
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 222-7085
ADDRESS: 1122 West Front Box 3
Livingston, Mont. 59047

GENERAL: Traffic switched to new road on 7-12-83. McIntyre removing x-overs on each end of project and are installing the 10'11"S x 7'1"R multi-plate in Fryer Creek. General work should be completed by 8-5-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-28-83

PROJECT NO.: SMP 0199-82
PROJ. NAME: MAINT. STOCKPILES
LENGTH: ~
COUNTY: 4 COUNTIES
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 11-19-83
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 197,125.00
CONTRACTOR: DUGDALE CONST. CO.
FROM (town): BUTTE, MT.
AWARD DATE: 10-29-82
DATE WORK STARTED: 1-3-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.T. WILSON
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 782-1797
ADDRESS: 1940 "C" ST.
BUTTE, MT.

GENERAL:

RECEIVED
NO REPORT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-28-83

RS 375-1(2)0

PROJECT NO.: ABU 1807(1)
PROJ. NAME: CONTINENTAL DRIVE
LENGTH: 4.8 Mi.
COUNTY: SILVER BOW
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 4-21-83
% COMPLETE: 100
% TIME USED: 54
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 7-14-83

CONTRACT AMOUNT: $572,691.00
CONTRACTOR: JIM GILMAN EXC. INC.
FROM (town): BUTTE, MT.
AWARD DATE: 3-31-83
DATE WORK STARTED: 5-31-83
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-19-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: IRVIN BROELL
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 782-1797
ADDRESS: BUTTE, MT. 59701

GENERAL:

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-28-83

PROJECT NO.: SR 340-1(2)7
PROJ. NAME: EAST RIVER ROAD
LENGTH: 10.3 MI.
COUNTY: PARK
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 8-17-82
% COMPLETE: 100
% TIME USED: 70
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 6-24-83

CONTRACT AMOUNT: $ 698,325.40
CONTRACTOR: MEYER CONST. CO.
FROM (town): BILLINGS, MT.
AWARD DATE: 7-27-82
DATE WORK STARTED: 9-7-82
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-23-83

EFFECTIVE OPENING DATE: 6-24-83

PROJECT MANAGER: W. SHUYLER
NO. OF ENG. PERSONNEL EMPLOYED: ~

TELEPHONE: 586-9562
ADDRESS: BOX 1110
BOZEMAN, MT. 59715

GENERAL: CHECKING OF FINAL DATA IS PROGRESSING IN DISTRICT OFFICE. IT IS ESTIMATED THAT FINAL DATA WILL BE SENT TO HELENA ON 8-5-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-26-83

PROJECT NO.: IR 90-6(43)313
CONTRACT AMOUNT: $1,819,034.08
PROJ. NAME: ROCKY CANYON OVERLAY
CONTRACTOR: MCINTYRE CONSTRUCTION CO., INC.
LENGTH: 5.3 MILES
FROM (town): GREAT FALLS, MT.
COUNTY: GALLATIN
AWARD DATE: 7-11-83
CONTRACT TIME: 75 W.D.
DATE WORK STARTED: 7-18-83
ORDER TO PROCEED DATE: 8-3-83
PROBABLE COMPLETION DATE: 9-15-83
% COMPLETE: 0
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 0
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 8
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: SKUYLER
TELEPHONE: 586-9562
NO. OF ENG. PERSONNEL EMPLOYED: 5
ADDRESS: BOX 1110
BOZEMAN, MT. 59715

GENERAL: The Preconstruction Conference was held in the Bozeman Area Office 7/15/83. ABCON, a sub contractor, began drilling quarry rock 7/18/83.

The contractor plans on beginning work on guardrail and underdrains 7/27/83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 7/28/83

PROJECT NO.: RS 411-1(1)0 DATE SURVEY AUTHORIZED: 9/9/82

PROJ. NAME: Springhill Rd. DATE WORK STARTED: No crew Assigned

LENGTH: _____ ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: —

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 7/28/83

PROJECT NO.: M 1212(4) DATE SURVEY AUTHORIZED: —

PROJ. NAME: Kagy Blvd - 3rd-19th DATE WORK STARTED: No Crew Assigned

LENGTH: _____ ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: —

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

AF

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 83

PROJECT NO.: M 1299 (1) DATE SURVEY AUTHORIZED: 6/6/83

PROJ. NAME: 17th Dunston to Oat DATE WORK STARTED: At Crew Ass

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: —

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 83

PROJECT NO.: ES 411-1(1)0 DATE SURVEY AUTHORIZED: 9/9/82

PROJ. NAME: Springhill Rd. DATE WORK STARTED: No Crew Ass.

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 7/28/83

PROJECT NO.: IR 90-4(37)230 DATE SURVEY AUTHORIZED: 1/83

PROJ. NAME: Homestake Pass E & W DATE WORK STARTED: Crew Assigned 7/27/83

LENGTH: 10 Miles ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: IRV BROELL TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: —

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 7/28/83

PROJECT NO.: IR 90-5(45)256 DATE SURVEY AUTHORIZED: 1/83

PROJ. NAME: Cardwell East DATE WORK STARTED: No Crew Assigned

LENGTH: 7 Miles ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: —

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 7/28/83

PROJECT NO.: BRF 8-1(9)22 DATE SURVEY AUTHORIZED: —

PROJ. NAME: Little Blackfoot Br. DATE WORK STARTED: No Crew Assigned

LENGTH: _____ ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: —

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 7/28/83

PROJECT NO.: BRF 84-4(2)28 DATE SURVEY AUTHORIZED: —

PROJ. NAME: Gallatin River Br. DATE WORK STARTED: No Crew Assigned

LENGTH: _____ ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: —

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 28, 1983

PROJECT NO.: I IG 15-3(12)150 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Bernice - Basin DATE WORK STARTED: 7-25-83

LENGTH: 6.9 Mi. ESTIMATED COMPLETION DATE: 1-1-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: William G. Bork TELEPHONE: 225-3962

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 1

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRI RECEIVED
AUG 1 1983
CONSTRUCTION BUREAU

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 28, 1983

PROJECT NO.: S-278 - 1 (01) DATE SURVEY AUTHORIZED: May 27, 1983

PROJ. NAME: Jackson-North DATE WORK STARTED: July 11, 1983

LENGTH: 1.5 Miles ESTIMATED COMPLETION DATE: 8/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Caprara TELEPHONE: 683-6290

NO. PERSONNEL ASSIGNED: 7 % COMPLETE: 21

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 7/28/83

PROJECT NO.: F19-1(4) DATE SURVEY AUTHORIZED: 3/2/83

PROJ. NAME: West Valley - Ang DATE WORK STARTED: No Crew Assigned

LENGTH: 4.7 miles ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: —

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: September 1, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
FR 60-2(8) 71 Belt - East and West	Slope Flattening PMBS Overlay	Final P.I.H.	0	90	8-15-83
RF 60-2(3) 91 Great Falls - East	Grade, Gravel Surf. PMBS, Structure	Prelim. P.I.H.	32	32	12-31-83
FR 24-3(1) 109 Bowman's Corner - NE.	Widen, Gravel Surf., PMBS, Structure	Prelim. P.I.H.	267	88	9-15-83
FR 24-3(3)76 Rogers Pass-E(West Section)	Widen, Gravel Surf., PMBS	Field Review	0	5	4-1-84
F 1-4(1) 280 Shelby-East	Widen, Slope Flattening PMBS	Final P.I.H.	0	79	12-15-83
RS 348(18) 5 Mi. So. - Ft. Benton-So.	Grade, Gravel Surf., PMBB	Prelim. P.I.H.	0	40	6-30-84
F 3-1(6) 8 Sun River Jct. - North	PMBS Overlay Minor Widening	Final P.I.H.	0	5	12-1-83
RS 218-1( ) Conrad - East	PMBS Overlay Approach Flattening	Final Checking	77	97	9-30-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1983

PROJECT NO.: IR 15-5(76) 283
PROJ. NAME: Great Falls-Vaughn Rehabilitate Test Sections
LENGTH: 1.3 Miles
COUNTY: Cascade
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 4/18/83
% COMPLETE: 50
% TIME USED: 90
NO. MEN EMPLOYED: 20-25
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,059,520.15
CONTRACTOR: United Materials of Gt. Falls, Inc.
FROM (town): Great Falls
AWARD DATE: February 28, 1983
DATE WORK STARTED: 3/31/83
PROBABLE COMPLETION DATE: 8/15/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 6-12

TELEPHONE: 727-4350
ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: All grading is 100% complete with exception of shaping ditches between Sta. 1161 and 1173 & between Sta. 1198 and 1222. The areas have been excessively wet all construction season & daily afternoon showers prevent ditches from drying sufficiently to permit finishing to the smooth surface required for placing Asph. Rubber Membrane. Asph. Rubber Membrane is 34% complete, having been placed on the sub-grade as per Typ. Sect. No. 1 & over the existing pavement on the N.B. lane as per Typ. Sec. No. 3. Weather permitting, anticipate completion of rubber membrane week of 8/1. Approx. 80% of pre-leveling has been accomplished to date. Remaining leveling course to be placed just prior to application of rubber membrane. 4 IN CBC is 100% complete & 1½" CBC is 71% complete between Sta. 1077 & 1087 & Sta. 1093 & 1117. Anticipate beginning Pl. Mix operations immediately on completion of gravel operations which is anticipated to be week of 8/1. Six days have been lost due to heavy rain & progress is very poor due to extremely wet conditions.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: GT. FALLS

JUL 28 1983

DEPARTMENT OF HIGHWAYS
GREAT FALLS, MONTANA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-26-83

PROJECT NO.: PR 1-3 (5) 198

CONTRACT AMOUNT: $ 908,253.20

PROJ. NAME: GLACIER Co LINE - E

CONTRACTOR: KOMITE CONTR INC

LENGTH: 6.7 MILES

FROM (town): LEWISTOWN

COUNTY: GLACIER & FLATHEAD

AWARD DATE: 9-30-82

CONTRACT TIME: 25+23 WD

DATE WORK STARTED: 6-30-82

ORDER TO PROCEED DATE: 10-21-81

PROBABLE COMPLETION DATE:

% COMPLETE: 100

NO. DAYS WORKED PER WEEK:

% TIME USED: 94

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 18

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 7/22/83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: HAMMERBACKER

TELEPHONE: 434-2022

NO. OF ENG. PERSONNEL EMPLOYED: 5

ADDRESS: SHELBY, MT.

GENERAL: CONTRACTOR RETURNED TO PROJECT ON 7/11/83 and STARTED SEALING ON 7/18/83. COMPLETED ALL WORK ON THE PROJECT 7/22/83.

1 MAN WORKING ON FINAL. ESTIMATED SUBMITTAL DATE IS 8/19/83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1983

PROJECT NO.: F 1-4(5)271
PROJ. NAME: Shelby - West
LENGTH: 7.0 Miles
COUNTY: Toole
CONTRACT TIME: 60 Working Days
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 2
% TIME USED: 18
NO. MEN EMPLOYED: 6-10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 856,519.30
CONTRACTOR: Baltrusch Const. Co. Inc.
FROM (town): Havre, Mt.
AWARD DATE: May 31, 1983
DATE WORK STARTED: 7-13-83
PROBABLE COMPLETION DATE: 7-1-84
NO. DAYS WORKED PER WEEK: 5-6
NO. SHIFTS PER DAY: 2-9hr.
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 727-4350
ADDRESS: Dept. of Highways
Great Falls, Mt.

GENERAL: Sub-Contractor Konitz Const. Co. began crushing ¾" Cover Mat'l July 13, 1983. Production of Type "B" Plant Mix Aggregate began July 25 1983. Crack Sealing operations are expected to begin the week of August 1, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1983

PROJECT NO.: F-3-2(8)18 (Bridges)
PROJ. NAME: Fairfield E & W
LENGTH: 5.0
COUNTY: Cascade & Teton
CONTRACT TIME: See Road
ORDER TO PROCEED DATE: See Road
% COMPLETE: 90 (Bridges)
% TIME USED: See Road
NO. MEN EMPLOYED: 2 to 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Glen Brown
NO. OF ENG. PERSONNEL EMPLOYED:

CONTRACT AMOUNT: $309,561.60 (Bridges)
CONTRACTOR: Sub, Slatten Constr. Co.
FROM (town): Gt. Falls
AWARD DATE:
DATE WORK STARTED: 3-21-83
PROBABLE COMPLETION DATE: See Road
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8
TELEPHONE: 727-4350
ADDRESS: P.O. Box 1359
Great Falls 59403

GENERAL: only barrier rail on both structures remain to be poured. Anticipate pouring them the following week.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8/1/83

PROJECT NO.: F 3-2 (8) 18
PROJ. NAME: Fairfield E. & W. (East)
LENGTH: 5.0 miles
COUNTY: Cascade/Teton
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: April 18, 1983
% COMPLETE: 45
% TIME USED: 51
NO. MEN EMPLOYED: 36
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,492,189.65
CONTRACTOR: Hilde Const. Co.
FROM (town): Great Falls, MT
AWARD DATE: November 30, 1982
DATE WORK STARTED: February 1, 1983
PROBABLE COMPLETION DATE: September 1, 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 467-3448
ADDRESS: Dept. of Highways
Fairfield, MT

GENERAL: Contractor engaged in a double shifting grading operation from sta. 950 + 00 to sta. 1080 + 00. Also stripping topsoil from sta. 940 + 00 to sta. 1090 + 00 and installing approach culverts.

Plans are to begin gravel crushing operations the week of August 1, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-1-83

PROJECT NO. BHF 10 -1-(4) 2	CONTRACT AMOUNT: $ 787,498.00
PROJ. NAME: Overlay 15th St. Bridge	CONTRACTOR: Sletten Construction Co.
LENGTH: 0.00	FROM (town): Great Falls, Montana
COUNTY: Cascade	AWARD DATE: 9-23-82
CONTRACT TIME: 100 working days	DATE WORK STARTED: 4-28-83
ORDER TO PROCEED DATE: 10-18-82	PROBABLE COMPLETION DATE: 9-15-83
% COMPLETE: 36	NO. DAYS WORKED PER WEEK: 5
% TIME USED: 46	NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 9 - 17	NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:	

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich	TELEPHONE: ~~452-2361~~ 727-4350
NO. OF ENG. PERSONNEL EMPLOYED: 1-4	ADDRESS: Box 1359
	Gt. Falls MT.

GENERAL: Progress is good. Work consisted of removal of delaminations, welding structural steel, traffic control and opening of the South Bound lane to rwo-way traffic.

A summary of the project: The S.B. Lane is completed and open to traffic. Removal of delaminations is in progress and is about 30% complete in the N.B. Lane.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130
Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1983

PROJECT NO.: F 24-3(5)100
CONTRACT AMOUNT: $ 3,215,825.45
PROJ. NAME: Rogers Pass-East Middle Sect.
CONTRACTOR: Meyer Construction Co.
LENGTH: 8.5 miles
FROM (town): Billings, Montana
COUNTY: Lewis & Clark
AWARD DATE: Sept. 24, 1982
CONTRACT TIME: 120 / 6 working days
DATE WORK STARTED: Nov. 18, 1982
ORDER TO PROCEED DATE: Oct. 18, 1982
PROBABLE COMPLETION DATE: Oct. 1983
% COMPLETE: 21
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 40
NO. SHIFTS PER DAY: 1-Grading 2-Crushing
NO. MEN EMPLOYED: 30
NO. HOURS PER SHIFT: 10-Grading
2-12's Crushing
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: S. W. Newton
TELEPHONE: 562-3888
NO. OF ENG. PERSONNEL EMPLOYED: 9
ADDRESS: Augusta, Montana

GENERAL: Construction layout and staking are 100% complete. Approaches are 75% staked. Culverts are 100% staked. The contractor is crushing and stockpiling surfacing aggregates, working two ten hour shifts. Has completed crushing 3/4" Top Surf Gr. 2A and Plant Mix Bit Surf. Gr B. and 1/2" Cover Material. They are crushing and stockpiling 1 1/2" C.B.S. Gr. 5.

Grading and culvert installation are in progress. Items and percent complete are as follows: Grading 61%; Top Soil Removal 100%; Culverts 73%; Temporary Fence 95%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 3130-Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: _____

PROJECT NO.: HES 60-2(6)91 and HES 60-2(11)91 U-1

PROJ. NAME: Lighting and Signals on 10th Ave. So.

LENGTH: 29 Blocks-Street Lights Various intersections-Signals

COUNTY: Cascade

CONTRACT AMOUNT: $ 545,383.00

CONTRACTOR: Western Sign Corp.

FROM (town): Great Falls, MT.

AWARD DATE: 11-30-82

CONTRACT TIME: 6-15-83 Completion Date

DATE WORK STARTED: 2-28-83

ORDER TO PROCEED DATE: 12-20-82

PROBABLE COMPLETION DATE: 6-15-83

% COMPLETE: 100

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 100

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 1

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: 6-15-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-11-83

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Walter D. Smith

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: P. O. Box 1359
Great Falls, MT. 59403

GENERAL: Project was completed on June 15, 1983, and final inspection was made by the District Construction Supervisor on July 11, 1983. One (1) man preparing final data for submittal to District Office.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

61

DISTRICT: 3130 Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-1-83

PROJECT NO.: Structure F 60-2(5)92 U2	CONTRACT AMOUNT: 1,870,957.00 $ 2,764,053.48
PROJ. NAME: Warden Bridge	CONTRACTOR: Sletten Construction Co.
LENGTH: 0.203	FROM (town): Great Falls
COUNTY: Cascade	AWARD DATE: 2-28-83
CONTRACT TIME: 220 Working Days	DATE WORK STARTED: 3-22-83
ORDER TO PROCEED DATE: 4-18-83	PROBABLE COMPLETION DATE: 10-15-83
% COMPLETE: 60	NO. DAYS WORKED PER WEEK: 5
% TIME USED: 28	NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 25	NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:	

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich	TELEPHONE: 727-4350
NO. OF ENG. PERSONNEL EMPLOYED: 1-4	ADDRESS: Box 1359 Gt. Falls MT

GENERAL: Progress has been Good. Work consisted of placing and finishing concrete, forming deck, setting Prest. Beams, and tying resteel.

A su mary of the Structure: All substructure units are in place; All prest. Beams are set; deck is formed in spans 17 thru 20; Forming in progress at spans 9 & 10; resteel in place in spans 19 & 20.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1983

PROJECT NO.: HES 60-2(11)91 U-2 & F-BHF-RTF 60-2(5)92 U-2 (APPROACHES) $893,096.00
CONTRACT AMOUNT: $2,764,053.48
PROJ. NAME: Warden Br. Approaches
CONTRACTOR: Sletten Const. Co.
LENGTH: 0.4 Mile
FROM (town): Great Falls, MT.
COUNTY: Cascade
AWARD DATE: February 28, 1983
CONTRACT TIME: 220+1 W.D.
DATE WORK STARTED: 3/30/83
ORDER TO PROCEED DATE: 4/18/83
PROBABLE COMPLETION DATE: 10/15/83
% COMPLETE: 47
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 30
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: F. A. Robinson
TELEPHONE: 727-4350
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: No work was performed on approach contract during this reporting period. The anticipated date for asphalt paving to begin has now been moved up to August 1, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1983

PROJECT NO.: ER 60-2(13)081
PROJ. NAME: Belt Cr. X-ing U.S.87&89
LENGTH: 0.0 Miles
COUNTY: Cascade
CONTRACT TIME: 45 Working Days
ORDER TO PROCEED DATE: Sept. 27, 1982
% COMPLETE: 99
% TIME USED: 76
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: June 2, 1983
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED:

CONTRACT AMOUNT: $ 113,00.00
CONTRACTOR: Goodman Const. Co.
FROM (town): Billings, Mt.
AWARD DATE: Sept. 24, 1982
DATE WORK STARTED: Nov. 2, 1982
PROBABLE COMPLETION DATE: June 2, 1983
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:
TELEPHONE: 727-4350
ADDRESS: Dept. of Highways
Great Falls, Mt.

GENERAL: The project was completed on June 2, 1983 with the exception of removeing a dike placed for a channel change, which is to be removed as soon as Belt Creek returns to a normal low water flow.
1 - man worked part time on the Final Estimate which is 75% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1983

PROJECT NO.: SR 223-1(2)1
PROJ. NAME: Fort Benton - Chester
LENGTH: 11.0 Miles
COUNTY: Chouteau
CONTRACT TIME: 70 Working Days
ORDER TO PROCEED DATE: April 18, 1983
% COMPLETE: 80
% TIME USED: 80
NO. MEN EMPLOYED: 10-20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 852,336.81
CONTRACTOR: Baltrusch Const. Co. Inc.
FROM (town): Havre, Mt.
AWARD DATE: Feb. 28, 1983
DATE WORK STARTED: April 8, 1983
PROBABLE COMPLETION DATE: Aug. 12, 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 727-4350
ADDRESS: Dept. of Highways
Great Falls, Mt.

GENERAL: Paving was conducted between sta. 187 to 255 or 81% complete. Paving operations were suspended July 8, 1983 due to running out of Plant Mix Aggregate. Additional Aggreagte was crushed from 7/20/83 to 7/24/83. Paving resumed July 27, 1983. Paving is expected to be complete by 8/5/83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 1, 1983

PROJECT NO.: RS 233-1(4)9
PROJ. NAME: St. JOE ROAD
LENGTH: 5.8 MILES
COUNTY: HILL
CONTRACT TIME: 60 W.D
ORDER TO PROCEED DATE: OCT. 18, 1983
% COMPLETE: 100
% TIME USED: 82
NO. MEN EMPLOYED: 25
ACTUAL COMPLETION DATE: 6-27-83

CONTRACT AMOUNT: $ 726,129.28
CONTRACTOR: Mc INTYRE CONST. CO
FROM (town): GT. FALLS
AWARD DATE: SEPT. 24, 1982
DATE WORK STARTED: OCT. 25, 1982
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-1-83
EFFECTIVE OPENING DATE:

PROJECT MANAGER: GORDON TREFTZ
NO. OF ENG. PERSONNEL EMPLOYED: 3
TELEPHONE: 352-2959
ADDRESS: PO BOX 1076
CHINOOK, MT 59523

GENERAL: 1-3 MEN WORKED ON FINAL ESTIMATE AND SUPPORTING DATA AS TIME PERMITS. THE FINAL WAS SUBMITTED TO GT FALLS ON JULY 26, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT FALLS

...AYS CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 1, 1983

PROJECT NO.: RS 240 -1(2)11
PROJ. NAME: CHINOOK - CLEVELAND
LENGTH: 19.2 MILES
COUNTY: BLAINE
CONTRACT TIME: 60 WD.
ORDER TO PROCEED DATE: APRIL 18, 1983
% COMPLETE: 40%
% TIME USED: 60%
NO. MEN EMPLOYED: 38
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 852,593.20
CONTRACTOR: BALTRUSCH CONST. CO.
FROM (town): HAVRE, MT.
AWARD DATE: FEB 28, 1983
DATE WORK STARTED: MAY 18, 1983
PROBABLE COMPLETION DATE: SEPT. '83
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: GORDON TREFZ
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 357 - 2959
ADDRESS: P.O. BOX 1076
CHINOOK, MT. 59523

GENERAL: PROGRESS WAS POOR. THE CONTRACTOR IS WORKING ON CRUSHING AND HAULING OF 3/4" CTS AND CRUSHING AND STOCKPILEING OF 1/2 COVER MAT'L. THE ROAD BED PREPARATION REMAINS 80% COMPLETE, 1 1/2" CBC IS 62% COMPLETE, 3/4" CTS IS 62% COMPLETE, AND THE 1ST SHOT OF ASPHALT & COVER IS 18% COMPLETE.

ENGINEERING PERSONNEL ARE ENGAGED IN CONSTRUCTION INSPECTION AND TESTING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1983

PROJECT NO.: RS-BRS 330-1(5)1
PROJ. NAME: Ulm Bridge & App's
LENGTH: 0.5
COUNTY: Cascade
CONTRACT TIME: 233 W/D
ORDER TO PROCEED DATE: 12-1-81
% COMPLETE: 97 (Bridge)
% TIME USED: 71
NO. MEN EMPLOYED: 7 to 14
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,861,841.20
CONTRACTOR: Slattery Constr. Co.
FROM (town): Great Falls
AWARD DATE: 11-30-81
DATE WORK STARTED: 2-22-82
PROBABLE COMPLETION DATE: 9-15-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Glen Brown
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 727-4350
ADDRESS: P.O. Box 1359
Great Falls, 59403

GENERAL: all concrete poured thru barrier rail and stripping & finishing about 95% completed. Finishing and cleaning remains to be finished so the painting can begin.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1983

PROJECT NO.: RS-BRS 330-1(5)1
CONTRACT AMOUNT: $1,861,841.20
PROJ. NAME: Ulm Br. Approaches
SUB-CONTRACTOR: Hilde Const. Co.
LENGTH:
FROM (town): Great Falls
COUNTY:
AWARD DATE:
CONTRACT TIME:
DATE WORK STARTED:
ORDER TO PROCEED DATE:
PROBABLE COMPLETION DATE:
% COMPLETE: 44
NO. DAYS WORKED PER WEEK:
% TIME USED: 72
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: F. A. Robinson
TELEPHONE: 727-4350
NO. OF ENG. PERSONNEL EMPLOYED: 3-4
ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: No work was performed on approaches during this period. Crushing of 3/4" PMS A GR C was accomplished two days (7/19 & 7/20); and a 3-4 man survey crew spent two (2) days cross-sectioning borrow areas.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31, 1983

PROJECT NO.: BS-BDS 5165-1(3)0 CONTRACT AMOUNT: $486,280.20 (Bridge)
PROJ. NAME: Simms - North (Bridge) CONTRACTOR: McIntyre Const. Co.
LENGTH: 1.1 FROM (town): Gt. Falls
COUNTY: Cascade - Teton AWARD DATE: See Road
CONTRACT TIME: See Road DATE WORK STARTED: 11-5-82
ORDER TO PROCEED DATE: 10-18-82 PROBABLE COMPLETION DATE: 8-1-83 (Bridge)
% COMPLETE: 98 (Bridge) NO. DAYS WORKED PER WEEK: 5
% TIME USED: See Road NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 2 to 4 NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: _____
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: Glen Brown TELEPHONE: 727-4350
NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: P.O. Box 1359
Gt. Falls

GENERAL: in general the structure is complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8/1/83

PROJECT NO.: RS-BRS 565-1 (3) 0
PROJ. NAME: Simms-North
LENGTH: 1.1 miles
COUNTY: Cascade and Teton
CONTRACT TIME: 150 + 2 W.D.
ORDER TO PROCEED DATE: October 18, 1982
% COMPLETE: 92
% TIME USED: 49
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $920,779.66
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls, MT
AWARD DATE: September 24, 1982
DATE WORK STARTED: October 12, 1982
PROBABLE COMPLETION DATE: August 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 0
TELEPHONE: 467-3448
ADDRESS: Dept. of Highways

GENERAL: Contractor placing riprap at the bridge ends and engaged in general clean-up.
Plans are to begin paving operations August 5, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 3130 Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 27, 1983

PROJECT NO.: MBP 3-2(11)4
MBP 1-7(3)410
Teton River Bridge

PROJ. NAME: Battle Creek Bridge

LENGTH: 0.00

COUNTY: Blaine-Teton

CONTRACT TIME: Oct. 1, 1983

ORDER TO PROCEED DATE: Apr. 21, 1983

% COMPLETE: 0

% TIME USED: 57%

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $29,995.00

CONTRACTOR: Hagestad Painting & Drywall

FROM (town): Kalispell, Montana

AWARD DATE: March 31, 1983

DATE WORK STARTED:

PROBABLE COMPLETION DATE: Oct. 1, 1983

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. Kelly

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 452-2361

ADDRESS: Box 1359
Great Falls, MT.

GENERAL: No progress to date. No Preconstruction Conference set as to date.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1983

PROJECT NO.: MSC 1-2(19)153, MSC 1-3(10)213, MSC 3-4(2)89 & MSC 58-1(4)26

CONTRACT AMOUNT: $ 688,120.00

PROJ. NAME: Maintenance Seal & Cover

CONTRACTOR: American Asphalt, Inc.

LENGTH: 46.2 miles

FROM (town): Missoula, Mt.

COUNTY: Flathead & Glacier

AWARD DATE: May 9, 1983

CONTRACT TIME: 9-1-83 Completion Date

DATE WORK STARTED: June 15, 1983

ORDER TO PROCEED DATE: 5-12-83

PROBABLE COMPLETION DATE: 9-1-83

% COMPLETE: 50

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 68

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 7 to 47

NO. HOURS PER SHIFT: 8 to 12

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Walter D. Smith

TELEPHONE: ~~727-2373~~ 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: 5

ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: American Asphalt began Seal & Cover operations on July 13, 1983 on project MSC 3-4(2)89 and completed this project on July 19, 1983; began Seal & Cover on project MSC 1-3(10)213 on July 21, 1983 and completed this project on July 22, 1983; and Sealed & Covered project MSC 58-1(4)26 from July 25 th to July 27, 1983. American Asphalt is moving to project MSC 1-2(19)153 and plans to start Seal & Cover operation August 1, 1983.

Schellinger Construction crushed and stockpiled cover material for project MSC 1-2(19)153 from July 14, 1983 to July 27, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 1, 1983

MSC 1-9(2) 265
MSC 1-8(9) 467
PROJECT NO.: MSC 10-3(5) 104 CONTRACT AMOUNT: $ 262,959.35

PROJ. NAME: MAINT. SEAL & COVER CONTRACTOR: BALTRUSCH CONST. CO.

LENGTH: 16.2 MILES FROM (town): HAVRE, MT

COUNTY: GLACIER, HILL & PHILLIPS AWARD DATE: MAY 9, 1983

CONTRACT TIME: SEPT. 1, 1983 DATE WORK STARTED: 7-12-83

ORDER TO PROCEED DATE: _____ PROBABLE COMPLETION DATE: SEPT. 83

% COMPLETE: 15 % NO. DAYS WORKED PER WEEK: 6

% TIME USED: _____ NO. SHIFTS PER DAY: 2

NO. MEN EMPLOYED: 12 NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: GORDON TREFTZ TELEPHONE: 357 2959

NO. OF ENG. PERSONNEL EMPLOYED: 5 ADDRESS: P.O. BOX 1076
CHINOOK
~~HAVRE~~, MT 59523

GENERAL: PROGRESS WAS FAIR WITH THE SUB CONTRACTOR KONITZ CONTRACTING, INC. CRUSHING AND STOCKPILING 1/2" COVER MAT'L.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~JULY 27, 1983~~ AUG. 1, 1983

PROJECT NO.: M 5712 (1) DATE SURVEY AUTHORIZED: 4-27-83

PROJ. NAME: 19TH AVE. DATE WORK STARTED: 7-12-83

LENGTH: 0.45 ESTIMATED COMPLETION DATE: JAN '84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G TREFTZ TELEPHONE: 357 2959

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1983

PROJECT NO.: M 5225(1) DATE SURVEY AUTHORIZED: 2/1/78

PROJ. NAME: Ramps I 315 DATE WORK STARTED: 10/8/80

LENGTH: 0.49 Mile ESTIMATED COMPLETION DATE: 12/31/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 3-5 % COMPLETE: 61

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1983

PROJECT NO.: M 5212(1) DATE SURVEY AUTHORIZED: 9/17/81

PROJ. NAME: Great Falls-South Arterial DATE WORK STARTED: 12/10/81

LENGTH: 8.85 Miles ESTIMATED COMPLETION DATE: 12/31/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 45

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Gt. Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 7/27/83

PROJECT NO.: ES 164-1(1) 15 DATE SURVEY AUTHORIZED: 1/10/83

PROJ. NAME: Beaverwing - Babb DATE WORK STARTED: 3/23/83

LENGTH: 5.9 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 7/8/83

PROJECT MANAGER: Deano TELEPHONE: 454-2002 or 338-2610

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 3130 Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1983

PROJECT NO.: FR 60-2(8)71 DATE SURVEY AUTHORIZED: 2-6-80

PROJ. NAME: Belt East & West DATE WORK STARTED: 3-6-81

LENGTH: 10.6 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: JULY 26, 1983

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 8 % COMPLETE: 100

Completed cross sections and topography

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Aug. 1, 1983

PROJECT NO.: FR 24-3(3)76 U-4 DATE SURVEY AUTHORIZED: Mar. 2, 1983
Rogers Pass-East
PROJ. NAME: West Section DATE WORK STARTED: July 21, 1983

LENGTH: 3.48 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: S. W. Newton TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 3130 Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1983

PROJECT NO.: FR 10-2(3)51 DATE SURVEY AUTHORIZED: 4-18-83

PROJ. NAME: Loma - North & South DATE WORK STARTED: 5-17-83

LENGTH: 0.68 Miles ESTIMATED COMPLETION DATE: 9-15-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 75

Activities include staking centerline, taking cross sections and topography.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: / Aug. 1, 1983

PROJECT NO.: HES 9-2(4) 45 DATE SURVEY AUTHORIZED: Jan. 21, 1983

PROJ. NAME: North of Augusta DATE WORK STARTED: April 22, 1983

LENGTH: 0.23 miles ESTIMATED COMPLETION DATE: June 1, 1983

DATE SUBMITTED TO DISTRICT: May 17,1983

PROJECT MANAGER: S. W. Newton TELEPHONE: 56-3888

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8/1/83

PROJECT NO.: HES 3-2 (12) 49 DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: 8 mi. North of Choteau DATE WORK STARTED: 6/6/83

LENGTH: 0.12 miles ESTIMATED COMPLETION DATE: September 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8/1/83

PROJECT NO.: F 3-1 (6) 8 DATE SURVEY AUTHORIZED: 1/26/83

PROJ. NAME: Sun River Jct. N. DATE WORK STARTED: 6/29/83

LENGTH: 10 miles ESTIMATED COMPLETION DATE: September 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 8

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUG. 1, 1983 ~~JULY 27, 1983~~

PROJECT NO.: F-1-6(6)379 DATE SURVEY AUTHORIZED: MAY 6, 1983

PROJ. NAME: HAVRE WEIGH STATION DATE WORK STARTED: MAY 26, 1983

LENGTH: _____ ESTIMATED COMPLETION DATE: SEPT. 83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: GORDON TREFTZ TELEPHONE: 357 2959

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 75

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8/1/83

PROJECT NO.: IR 15-7 (22) 334 DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: Conrad N. & S. DATE WORK STARTED: 5/16/83

LENGTH: 9 miles ESTIMATED COMPLETION DATE: September 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 70

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 3130 Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1983

PROJECT NO.: IR 15-7(21)323 DATE SURVEY AUTHORIZED: July 7, 1983

PROJ. NAME: Brady North & South DATE WORK STARTED: July 22, 1983

LENGTH: 3.1 Miles ESTIMATED COMPLETION DATE: 8-15-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 20

Activites included staking centerline, and rnnning levels.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Aug. 1, 1983

PROJECT NO.: IR 15-7(21)312 DATE SURVEY AUTHORIZED: Jan 31, 1983

PROJ. NAME: Brady North & South (North Bound Lanes) DATE WORK STARTED: Mar. 18, 1983

LENGTH: 0.57 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: S. W. Newton TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 63%

No further activity anticipated.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1983

PROJECT NO.: IR 15-6(17)291 U-1
IR 15-6( ) 303
Interstate Overlay

PROJ. NAME: North of Power

DATE SURVEY AUTHORIZED: 4/28/83

DATE WORK STARTED: 6/28/83

LENGTH: 7.8 Miles

ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 35

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 1, 1983

PROJECT NO.: IR 15-5(80)257

PROJ. NAME: Interstate Overlay
Cascade-Ulm

DATE SURVEY AUTHORIZED: 4/28/83

DATE WORK STARTED: 6/16/83

LENGTH: 21.7 Miles

ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 45

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8/1/83

PROJECT NO.: IR 15-5 (79) 291 DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: Vaughn-North DATE WORK STARTED: 6/16/83

LENGTH: 10.1 miles ESTIMATED COMPLETION DATE: September 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 70

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Aug. 1, 1983

PROJECT NO.: IR 15-4(61) 229 DATE SURVEY AUTHORIZED: Mar. 14, 1983

PROJ. NAME: Augusta Interchange North DATE WORK STARTED: May 4, 1983

LENGTH: 18.7 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: July 25, 1983

PROJECT MANAGER: S. M. Newton TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: 10 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 28, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
FZC-1(1)3 SIDNEY BR.E. -N.DAK. LINE	GR. GRAVEL P.M.S. & DRAIN	PUBLIC HEARING	72	12%	12/30/83
RS 344-1(2)15 FROID -WEST	GR. GRAVEL P.M.S. & DRAIN	SUBMITTED TO HELENA	8	100	7/29/83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31-1983

PROJECT NO.: FR 1-10(8) 626
PROJ. NAME: Brockton East
LENGTH: 12.9 miles
COUNTY: Roosevelt
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 90
% TIME USED: 70
NO. MEN EMPLOYED: 29
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,650,279.00
CONTRACTOR: Meyer
FROM (town): Billings
AWARD DATE: 09-24-82
DATE WORK STARTED: 12-13-82
PROBABLE COMPLETION DATE: 09-01-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1-2
NO. HOURS PER SHIFT: Variable

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: NovaKovich
NO. OF ENG. PERSONNEL EMPLOYED: 3-7
TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: Work consisted of 3/4" C.T.S & paving. All items are 100% complete with the exception of bridge revisions, guard rail, scale cover and striping

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-26-83

PROJECT NO.: NHSP 7-1(46)2 — CONTRACT AMOUNT: $ 15,200.00

PROJ. NAME: TRIMMING TONGUE RIVER SO. — CONTRACTOR: Byrons Construction

LENGTH: — — FROM (town): Glendive, Montana

COUNTY: Custer — AWARD DATE: 3-31-83

CONTRACT TIME: (CWD) DATE 10-1-83 — DATE WORK STARTED: ~

ORDER TO PROCEED DATE: 4-21-83 — PROBABLE COMPLETION DATE: —

% COMPLETE: ~ — NO. DAYS WORKED PER WEEK: —

% TIME USED: ~ — NO. SHIFTS PER DAY: —

NO. MEN EMPLOYED: ~ — NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: W.O. Dare — TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 1 — ADDRESS: 38 Otr Street Miles City, Mt.

GENERAL: Contractor has notified us that he will start work about August 1, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 26, 1983

PROJECT NO.: FR 17-1(1)3
PROJ. NAME: Nashua - Southwest
LENGTH: 8.9 MILES
COUNTY: VALLEY
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 07-20-82
% COMPLETE: 100
% TIME USED: 90
NO. MEN EMPLOYED: 5

CONTRACT AMOUNT: $ 1,393,231.45
CONTRACTOR: Hilde Constr. Co. Inc.
FROM (town): Great Falls
AWARD DATE: 06-30-82
DATE WORK STARTED: 08-17-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: VARIOUS

ACTUAL COMPLETION DATE: July 7, 1983
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: July 12, 1983
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. Durocher
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 746-3431
ADDRESS: Nashua, MT. 59248

GENERAL: Contractor had two operators with brooms work two day during the period and completed sweeping the excess cover material off the roadway. Sub Contractor Mark Rite Lines had three men work one day and applied the pavement markings making the project 100 percent complete.
All notes and supporting data was submitted to the District office for final checking on 7-20-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 26, 1983

PROJECT NO.: F RTF 22-2 (3) 40
PROJ. NAME: Plentywood-South
LENGTH: 4.7 Miles
COUNTY: Sheridan
CONTRACT TIME: 120 Working Days
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 1
% TIME USED: 21
NO. MEN EMPLOYED: 26
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,468,570
CONTRACTOR: Hilde
FROM (town): Great Falls
AWARD DATE: May 31, 1983
DATE WORK STARTED: July 19, 1983
PROBABLE COMPLETION DATE: July 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson, Montana 59218

GENERAL: Began work on the project on July 19, 1983 with the storm sewer portion of the project. Began work on the grading portion on July 25.

Eight men on storm sewer crew worked 6-9 hour shifts this past period and installed 200 feet of 30" RCP. 13 men on grading crew worked 2-9 hour shifts stripping topsoil and installing small drainage structures. Work has just begun on the project and progress to date is minimal. Storm sewer portion is 3% complete and grading is less than 1%. The project as-a-whole is 1% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 26, 1983

BRF 23-2(6)87 6

PROJECT NO.: RS-BRS 544-(3)34 CONTRACT AMOUNT: $ 503,254.70

PROJ. NAME: SE OF ARCADIA (E.F. LITTLE POWDER RIVER) AND BOXED SOUTH CONTRACTOR: RIVERSIDE CONTRACTING, INC.

LENGTH: 1.9 MILES FROM (town): PARADISE, MONTANA

COUNTY: POWDER RIVER & CARTER AWARD DATE: May 31, 1983

CONTRACT TIME: 60 W.D. DATE WORK STARTED: 7-5-83

ORDER TO PROCEED DATE: 6-21-83 PROBABLE COMPLETION DATE: 9-15-83

% COMPLETE: 26% NO. DAYS WORKED PER WEEK: 6

% TIME USED: 45% NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 13 NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Duane J. Strohmayer TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 5 ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Work during the past period consisted of installing 686 Lineal feet of culvert for a total to date of 686 Lin feet or 100% complete, 75,000 cubic yards of unclassified excavation were moved for a total to date of 75,000 cu. yds. or 91% complete. The Contractor plans to start crushing operation on or about August 15, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 31-1983

PROJECT NO.: FR 27-2(2) 35
PROJ. NAME: Baker-North
LENGTH: 8.9 Miles
COUNTY: Fallon
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 99
% TIME USED: 99
NO. MEN EMPLOYED: 14
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,063,479.10
CONTRACTOR: Meyer
FROM (town): Billings
AWARD DATE: 11-30-81
DATE WORK STARTED: 6-2-82
PROBABLE COMPLETION DATE: 8-3-83
NO. DAYS WORKED PER WEEK: 4
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: [illegible]

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: [illegible]
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: [illegible]
ADDRESS: [illegible]

GENERAL: [illegible]

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-26-83

PROJECT NO.: F 27-3(2)80
PROJ. NAME: WIBAUX "I" CONNECTION
LENGTH: 1.5 MILE
COUNTY: WIBAUX
CONTRACT TIME: 110 W. D.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 99.9
% TIME USED: 82
NO. MEN EMPLOYED: NONE
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $1,339,646.80
CONTRACTOR: MEYER CONSTR. CO.
FROM (town): Billings
AWARD DATE: 11-30-81
DATE WORK STARTED: 5-11-82
PROBABLE COMPLETION DATE: NOV 1983
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: HOWARD KELLY
NO. OF ENG. PERSONNEL EMPLOYED: NONE

TELEPHONE: 365-2877
ADDRESS: GLENDIVE

GENERAL: NO WORK on project this period.
Work remaining is striping shoulders and curb marking in URBAN Areas.
Seeding and FERTILIZING will be done during the fall seeding period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 26, 1983

PROJECT NO.: F 31-1 (4) 25
PROJ. NAME: GLASGOW-OPHEIM
LENGTH: 6.8 MILES
COUNTY: VALLEY
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 08-02-83
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 793,961.00
CONTRACTOR: MEYER CONSTR. CO.
FROM (town): BILLINGS
AWARD DATE: JULY 11, 1983
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 746-3431
ADDRESS: NASHUA, MT. 59248

GENERAL: NO WORK ON THE PROJECT DURING THE PERIOD. ASSESSMENT OF CONTRACT TIME WILL BEGIN AUGUST 2, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-26-83

PROJECT NO.: F-CT 39-1(9)27 Structures Only
PROJ. NAME: Existing - Forsyth East Sec
LENGTH:
COUNTY: Rosebud
CONTRACT TIME: 210 W.D.
ORDER TO PROCEED DATE:
% COMPLETE: 98
% TIME USED: 97
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ Structures Only 203,576.74
CONTRACTOR: Stetten Constr. Co.
FROM (town): Great Falls, Mont.
AWARD DATE:
DATE WORK STARTED: 7-9-83
PROBABLE COMPLETION DATE: 8-12-83
NO. DAYS WORKED PER WEEK: 7
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: W.O. Stone TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: 1 ADDRESS: 38 Cty Street
Miles City, Mt.

GENERAL: Work during the period consisted of finishing Conc. Completion of minor items and Clean-up of Structure sites.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7/26/83

PROJECT NO.: F-CT 39-1(9)27
PROJ. NAME: Colstrip-Forsyth Center Section
LENGTH: 10.9 Mi.
COUNTY: Rosebud
CONTRACT TIME: 180 W.D.
ORDER TO PROCEED DATE: 7/21/81
% COMPLETE: 99
% TIME USED: 99
NO. MEN EMPLOYED: 35 Average
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,789,352.18
CONTRACTOR: Hilde Const. Co, Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: 6/18/81
DATE WORK STARTED: 7/24/81
PROBABLE COMPLETION DATE: 6/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 4
NO. HOURS PER SHIFT: 3@8 & 1@10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt 59301

GENERAL: Work during the past period consisted of chip and seal operations and minor cleanup work. Work and percentages completed are as follows: Grading -100%, Drainage -100%, Surfacing -100%, Fencing -100%, Guardrail -100%, Seeding -100% and Signing - 95%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-26-83

F-CT-RRS 39-1(7)38

PROJECT NO.: Structures Only

PROJ. NAME: Colstrip - Forsyth Armells Crk. Sec.

LENGTH: 6.4 Miles

COUNTY: Rosebud

CONTRACT TIME: 210 W.D.

ORDER TO PROCEED DATE: 4-16-82

% COMPLETE: 99

% TIME USED: 87

NO. MEN EMPLOYED: 5 AOE

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,737,289.65 Structures Only

CONTRACTOR: Sletten Constr. Co.

FROM (town): Great Falls, Mt.

AWARD DATE: 11-30-81

DATE WORK STARTED: 2-15-82

PROBABLE COMPLETION DATE: 8-12-83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W.D. Dane

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: 38 Orr Street
Miles City, Mt.

GENERAL: Work during the period consisted of installing Exp. Joints & painting Structural Steel, structure at Sta. 993+14.9. Steel Pipe Piles were painted on the structures at Sta's. 973+29 & 1258+29.5. Finishing Concrete and Clean-up is in progress at All Structures.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7/26/83

PROJECT NO.: F-CT RRS 39-1(7)38
PROJ. NAME: Colstrip-Forsyth, Armells Creek Section
LENGTH: 6.4 Mi.
COUNTY: Rosebud
CONTRACT TIME: 200 W.D.
ORDER TO PROCEED DATE: 4/16/82
% COMPLETE: 94
% TIME USED: 86
NO. MEN EMPLOYED: 35 Average
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $4,479,096.93
CONTRACTOR: Hiroe Const. Co., Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: 11/30/81
DATE WORK STARTED: 12/8/81
PROBABLE COMPLETION DATE: 7/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 3@8 Hrs & 1@10 Hrs.

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 232-1023
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Work during the past period consisted of chip and seal operations, fencing, guardrail and signing. Work and percentages completed are as follows: Grading - 100%, Drainage - 98%, Surfacing - 100%, Fencing - 85%, guardrail - 75%, and signing - 60%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-26-83

Structures Only

PROJECT NO.: I 94-9(69)148

PROJ. NAME: Shirley-West

LENGTH: 5.9 Miles

COUNTY: Custer

CONTRACT TIME: 260 W.D.

ORDER TO PROCEED DATE: 5-16-83

% COMPLETE: 1

% TIME USED: 19

NO. MEN EMPLOYED: 4 Axe

ACTUAL COMPLETION DATE: ~

Structures Only

CONTRACT AMOUNT: $ 1,298,362

SUB CONTRACTOR: Cap Construction Co

FROM (town): Billings, MT.

AWARD DATE: 3-31-83

DATE WORK STARTED: 7-13-83

PROBABLE COMPLETION DATE: July 15, 1984

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W.D. Done

NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 232-1093

ADDRESS: 38 Ott Street
Miles City, MT.

GENERAL: Sub-Contractor Cap Construction Co started work on this project July 13, 1983. Work since that date consisted of removing structure Excavation for Bents 2 E.B. & W.B. Structures over Dixon Creek, Sta. 1149+80

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-26-83

PROJECT NO.: I94-4(31)148
PROJ. NAME: SHIRLEY-WEST
LENGTH: 5.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 260 W.D.
ORDER TO PROCEED DATE: 5-17-83
% COMPLETE: 8
% TIME USED: 19
NO. MEN EMPLOYED: 45
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $10,499,672.50
CONTRACTOR: BOYERS GEN. CONST. INC.
FROM (town): BUTTE MT.
AWARD DATE: 3-31-83
DATE WORK STARTED: 5-16-83
PROBABLE COMPLETION DATE: 11-15-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 & 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: DANE-STAD SWANSON/RONEY TELEPHONE: 232-1083
NO. OF ENG. PERSONNEL EMPLOYED: 5 ADDRESS: DEPT. OF HWYS MILES CITY, MT.

GENERAL: WORK CONSISTED OF GRADING, DRAINAGE FENCING, AND MINOR CONCRETE WORK. ITEMS AND PERCENT COMPLETE ARE AS FOLLOWS: GRADING 12%, DRAINAGE-27%, FENCING 44%, STRUCTURES 1%. STRUCTURE SUB-CONTRACTOR WORKED 15 DAYS, FENCING SUB-CONTRACTOR WORKED 14 DAYS, SSPP SUB-CONTRACTOR WORKED 20 DAYS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 26, 1983

PROJECT NO.: RS 242-1(5)38
PROJ. NAME: LORING - NORTH
LENGTH: 5.0 MILES
COUNTY: PHILLIPS
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 04-16-82
% COMPLETE: 100
% TIME USED: 73
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE: JULY 8, 1983

CONTRACT AMOUNT: $ 1,133,333.77
CONTRACTOR: HILDE CONSTR. CO. INC.
FROM (town): GREAT FALLS
AWARD DATE: 11-30-81
DATE WORK STARTED: 04-29-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: VARIOUS

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: JULY 12, 1983
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. DUPOCHER
NO. OF ENG. PERSONNEL EMPLOYED: 4
TELEPHONE: 746-3431
ADDRESS: NASHUA, MT. 59248

GENERAL: SUB CONTRACTOR WESTERN SIGN CORPORATION HAD THREE MEN WORK ONE DAY DURING THE PERIOD AND APPLIED THE PAVEMENT MARKINGS MAKING THE PROJECT 100 PERCENT COMPLETE. ALL NOTES AND SUPPORTING DATA WAS SUBMITTED TO THE DISTRICT OFFICE FOR FINAL CHECKING ON 7-20-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-26-83

PROJECT NO.: RS-252-1(3)0
PROJ. NAME: CIRCLE - WELDON
LENGTH: 10.9 MILE
COUNTY: MCLANE
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 4-21-83
% COMPLETE: 86
% TIME USED: 81
NO. MEN EMPLOYED: 46
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 1,478,144.46
CONTRACTOR: McENTYRE Contr. Co.
FROM (town): GREAT FALLS
AWARD DATE: 3-31-1983
DATE WORK STARTED: 4-19-83
PROBABLE COMPLETION DATE: 11-28-83
NO. DAYS WORKED PER WEEK: ~~6 TO 6~~ 5
NO. SHIFTS PER DAY: 1 TO 2
NO. HOURS PER SHIFT: VARIABLE 8±

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Howard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 365-~~73~~2877
ADDRESS: GLENDIVE

GENERAL: ALL drain pipe, BASE COURSE 1½ IN CR 5A are complete and placing of plant mix BIT. SURFACING was started July 13, 1983. Bituminous surfacing is 80 % done and will probably be completed July 29, 1983. Work will begin on Seal & Cover, Guardrail items, and Signing soon.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7/26/83

PROJECT NO.: SR 254-1(2)13
PROJ. NAME: Glendive - Richey
LENGTH: 6.9
COUNTY: DAWSON
CONTRACT TIME: 60 Working days
ORDER TO PROCEED DATE: 4/21/83
% COMPLETE: 0 %
% TIME USED: 72 %
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 547,274.30
CONTRACTOR: Border States Paving Inc.
FROM (town): Fargo, N.D.
AWARD DATE: 3/31/83
DATE WORK STARTED: 6/16/83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 365-5383
ADDRESS: Dept. of Highways
Glendive, Montana
59330

GENERAL: Fisher Sand and Gravel a Sub Contractor completed crushing all types of gravel for project on June 30, 1983.

Sub Contractor Mayer Construction moved in on July 25, 1983 and started setting up Hot Plant. Shoulder operation will start on July 27, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

101

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 26, 1983

PROJECT NO.: RS 332-2(3)12
PROJ. NAME: GARLAND NORTH & SOUTH
LENGTH: 10.0 MILES
COUNTY: CUSTER
CONTRACT TIME: 80. W.D.
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 16
% TIME USED: 29
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $718,268.80
CONTRACTOR: SWANE SONS CONSTRUCTION, INC.
FROM (town): ANACONDA, MONTANA
AWARD DATE: MAY 31, 1983
DATE WORK STARTED: JUNE 23, 1983
PROBABLE COMPLETION DATE: 9-30-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Duane J. Strohmayer TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: 3 ADDRESS: DEPT. OF HIGHWAYS
Miles City, MT. 59301

GENERAL: Work during the past period consisted of, INSTALLING 528 Lineal Feet of culvert for a total to date of 528 Lin Feet or 16% complete, INSTALLING 419 Rods of Fence for a total to date of 419 Rods or 100% complete, 30,000 Cubic yards of unclassified Excavation were moved for a total to date of 30,000 cu yds or 47% complete. The project as a whole is 16% complete with 29% of the contract time elapsed. The contractor plans to start crushing operation about August 1, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 26, 1983

PROJECT NO.: RS BRS 438-1(3)21 CONTRACT AMOUNT: $_____

PROJ. NAME: NASHUA - NORTH CONTRACTOR: _____

LENGTH: 3.9 MILES FROM (town): _____

COUNTY: VALLEY AWARD DATE: _____

CONTRACT TIME: _____ DATE WORK STARTED: _____

ORDER TO PROCEED DATE: _____ PROBABLE COMPLETION DATE: _____

% COMPLETE: _____ NO. DAYS WORKED PER WEEK: _____

% TIME USED: _____ NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____ NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: D. Durocher TELEPHONE: 746-3431

NO. OF ENG. PERSONNEL EMPLOYED: 4 ADDRESS: NASHUA, MT. 59248

GENERAL: No work on the project during the period. Items and percent complete are: Centerline, Right of Way lines, Bench Levels and Slope staking 100% Drainage 95%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-26-83

PROJECT NO.: PMS 4140(61)U3
PROJ. NAME: Inlaid Thermoplastic Pavement Markings
LENGTH: N/A
COUNTY: Roosevelt-Richland-Dawson-Custer-Powder River
CONTRACT TIME: 45 W.D.
ORDER TO PROCEED DATE: 08-17-82
% COMPLETE: 97
% TIME USED: 90
NO. MEN EMPLOYED: 3 to 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 64,378.59
CONTRACTOR: Mark Rite Lines
FROM (town): Billings, Mt.
AWARD DATE: 07-27-82
DATE WORK STARTED: 09-21-82
PROBABLE COMPLETION DATE: 8-83
NO. DAYS WORKED PER WEEK: - - -
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: Variable

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Larry K. Greufe
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, Montana 59201

GENERAL: The contractor worked 3 days this past period. They finished placing the thermpplastic and did 50% of the paint removal in Poplar.

The project is complete except for the following. Corrective action may be required on the words and symbols in Custer County and the paint removal isn't complete in Poplar.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-26-83

PROJECT NO.: M 5006(3) M-RRS 5007(1)

PROJ. NAME: BNRR UNDERPASS

LENGTH: 0.5 Miles

COUNTY: Dawson

CONTRACT TIME: 180 W.D.

ORDER TO PROCEED DATE: 10-18-82

% COMPLETE: 49

% TIME USED: 38

NO. MEN EMPLOYED: 6 to 11

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,087,274.00

CONTRACTOR: Cop Constr. Co.

FROM (town): Billings, MT.

AWARD DATE: 9-24-82

DATE WORK STARTED: 1-24-83

PROBABLE COMPLETION DATE: 12-30-83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8 to 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Ken. Quale

NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 365-2877

ADDRESS: Dept. of Highways
Glendive, MT. 59330

GENERAL: Work Consisted of placing class "AD" Concrete for substructure units, making this item of work 99% Complete.

Set structural steel Beams for Mainline and siding slabs, for 60% Complete.

Formed for and placed class "BD" Concrete for mainline & siding slabs and curbs, making this item of work 40% Complete.

The engineering layout is 65% Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-26-83

PROJECT NO.: BR 9036(9)
PROJ. NAME: Beaver Creek Bridge
LENGTH: 0.026 Miles
COUNTY: Phillips
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 07-20-82
% COMPLETE: 100
% TIME USED: 66
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE: 7-23-83

CONTRACT AMOUNT: $157,828.50
CONTRACTOR: McIntyre Construction Co.
FROM (town): Great Falls, Mt.
AWARD DATE: 06-30-82
DATE WORK STARTED: 08-31-82
PROBABLE COMPLETION DATE: 08-83 (county's work)
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 11-15-83
PROJECT MANAGER: Larry K. Greufe
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, Mt. 59201

GENERAL: The contractor worked 5 days this past period. They applied the protective coating and finished the painting, concrete finishing and area cleanup. This completes their portion of the project.

Phillips County still needs to complete the approach railing and place additional fill around the wingwalls.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

RECEIVED
AUG 1 1983
CONSTRUCTION BUREAU

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 26, 1983

PROJECT NO.: F26-1(1) 0 DATE SURVEY AUTHORIZED: Aug 21, 1981

PROJ. NAME: Sidney - N. D Line DATE WORK STARTED: SEPT. 2, 1981

LENGTH: _____ ESTIMATED COMPLETION DATE: DEC 1983

DATE SUBMITTED TO DISTRICT: July 8, 1983

PROJECT MANAGER: Bernard Kelly TELEPHONE: 5-2877

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 98%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: July 29 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
E 4-1(2)26 Bridger-Fromberg	Reconstruction	Final	48	65	5/85
E 14-3(3)108 Shawmut West	Overlay & Widening	P.I.H.	400	50	12/83
RS 302-1(1)0 Molt-Rimrock Rd.	Reconstruction	Public hearing	0	1	12/85
RS 351-1(1)0 Goulding Creek Rd	Grade Gravel Dbl. Shot Oiturn	Final	136	75	8/83
RS 426-2(1)0 Hanover Road	Grade & Gravel	P.I.H. Public Hearing	120	25	12/83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 26, 1983

PROJECT NO.: IR 90-8 (94) 437 U-1
PROJ. NAME: Mossmain-Lockwood
LENGTH: 3.6 miles
COUNTY: Yellowstone
CONTRACT TIME: 100 working days
ORDER TO PROCEED DATE: 5-24-82
% COMPLETE: 98%
% TIME USED: 97%
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,256,338.75
CONTRACTOR: Meyers Construction Co.
FROM (town): Billings, Montana
AWARD DATE: April 29, 1982
DATE WORK STARTED: July 19, 1982
PROBABLE COMPLETION DATE: 9-15-83
NO. DAYS WORKED PER WEEK: 2
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 252-4138
ADDRESS: 424 Morey
Billings, Montana

GENERAL: The contractor has worked two shifts and employed three men applying the epoxy paint striping on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 26, 1983

PROJECT NO.: IR 90-8 (94) 437 U-2
PROJ. NAME: Mossmain-27th St.
LENGTH: 12.2 miles
COUNTY: Yellowstone
CONTRACT TIME: 100 working days
ORDER TO PROCEED DATE: 10-20-82
% COMPLETE: 43%
% TIME USED: 57%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,368,810.63
CONTRACTOR: Empire Sand and Gravel Co., Inc.
FROM (town): Billings, Montana
AWARD DATE: September 24, 1982
DATE WORK STARTED: November 29,1982
PROBABLE COMPLETION DATE: 9-30-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: The contractor has done no work on the project. A six man engineering crew has charged ten man-days to the project staking miscellaneous items and working on notes.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 29, 1983

I-ID-90-9 (36) 531 U-1
I-ID-90-9 (38) 549 U-1

PROJECT NO.: F-74-1 (2) 0 U-1

CONTRACT AMOUNT: $ 486,990.61

PROJ. NAME: FENCING-LODGE GRASS TO WYOMING LINE

CONTRACTOR: CROW TRIBE OF MONTANA

LENGTH: 24.1 Miles

FROM (town): CROW AGENCY, MT.

COUNTY: BIG HORN

AWARD DATE: JULY 5, 1983

CONTRACT TIME: SEE CONTRACT

DATE WORK STARTED: JULY 26, 1983

ORDER TO PROCEED DATE: JULY 5, 1983

PROBABLE COMPLETION DATE:

% COMPLETE: 0

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 0

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 10

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: SCHAAK

TELEPHONE: 665-3666

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: DEPT OF HIGHWAYS
HARDIN, MT.

GENERAL:

The project was awarded to the Crow Tribe of Montana on 7-5-83. The Pre-Construction conference was held on 7-15-83. The Tribe began moving equipment and material onto the project on 7-25-83 and begin fencing on 7-26-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 29, 1983

PROJECT NO.: I-ID 90-9 (62)543
P-74-1 (2) 0 U-2

PROJ. NAME: WYOLA SOUTH
WYOLA CONN. ROAD

LENGTH: 5.8 MILES

COUNTY: BIG HORN

CONTRACT TIME:

ORDER TO PROCEED DATE:

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $

CONTRACTOR:

FROM (town):

AWARD DATE:

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: SCHAAK

NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 665-3666

ADDRESS: DEPT. OF HIGHWAYS
HARDIN, MT.

GENERAL:

Construction staking and layout is underway. Work in progress consists of slope staking from station 900+00 to 940+00 and laying out the Wyola Interchange Ramps.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

///

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JULY 29, 1983

PROJECT NO.: I-ID 90-9 (38)549 U-2
CONTRACT AMOUNT: $

PROJ. NAME: WYOMING LINE NORTH
CONTRACTOR:

LENGTH: 5.2 MILES
FROM (town):

COUNTY: BIG HORN
AWARD DATE:

CONTRACT TIME: 220 WD
DATE WORK STARTED:

ORDER TO PROCEED DATE:
PROBABLE COMPLETION DATE:

% COMPLETE:
NO. DAYS WORKED PER WEEK:

% TIME USED:
NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: SCHAAK
TELEPHONE: 665-3666

NO. OF ENG. PERSONNEL EMPLOYED: 10
ADDRESS: DEPT. OF HIGHWAYS
HARDIN, MT.

GENERAL:

The project is scheduled to be let to contract on July 28, 1983.

Construction staking and layout work is underway. Work in progress consists of Slope staking from stations 940/00 to 1030-/00 and staking drain culverts between station 1100/00 to 1214/19.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 26, 1983

PROJECT NO.: IR 90-9 (61) 486 U-1
PROJ. NAME: Hardin West
LENGTH: 6.2 miles
COUNTY: Big Horn
CONTRACT TIME: 50 working days
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 64,750.00
CONTRACTOR: Asphalt Sealers of Montana
FROM (town): Roundup
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 252-4138
ADDRESS: 424 Morey
Billings, Montana

GENERAL: No work has been done on the project. The preconstruction conference is to be held at the Department of Highways office on July 29, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 27, 1983

PROJECT NO.: RTF 4-2(4)50
PROJ. NAME: LAUREL - SOUTH
LENGTH: 10.9 MILES
COUNTY: CARBON & YELLOWSTONE
CONTRACT TIME: 100 WORKING DAYS
ORDER TO PROCEED DATE: JUNE 14, 1982
% COMPLETE: 96
% TIME USED: 98
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,322,548.60
CONTRACTOR: EMPIRE SAND & GRAVEL CO. INC.
FROM (town): Billings, MONT.
AWARD DATE: MAY 21, 1982
DATE WORK STARTED: August 2, 1982
PROBABLE COMPLETION DATE: Sept. 1, 1983
NO. DAYS WORKED ~~PER WEEK~~: 4
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 248-3827
ADDRESS: Dept. OF HIGHWAYS
Billings, Mont.

GENERAL: VERY POOR PROGRESS TOWARD THE CLEAN-UP & SIGNING. A FOUR MAN LABOR CREW WORKED 2 DAYS PICKING ROCKS. ONE OPERATOR WORKED ABOUT 1½ DAYS DRAGGING THE INSLOPES WITH A HARROW. A 2 MAN CREW WORKED 2 HOURS SETTING TWO INTERSECTION SIGNS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-26-83

PROJECT NO.: F16-1(6)1
CONTRACT AMOUNT: $ 1,344,793.85
PROJ. NAME: EXPOSITION DRIVE
CONTRACTOR: EMPIRE SAND & GRAVEL CO., INC.
LENGTH: 0.5 MILES
FROM (town): BILLINGS
COUNTY: YELLOWSTONE
AWARD DATE: 8-24-85
CONTRACT TIME: 90 W.D.
DATE WORK STARTED: 12-15-82
ORDER TO PROCEED DATE: 9-14-82
PROBABLE COMPLETION DATE: 9-1-83
% COMPLETE: 61%
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 79%
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 34
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: R. BAKICH
TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: ___
ADDRESS: DEPT. OF HWYS
BILLINGS, MT.

GENERAL: WORK CONSISTED OF SURFACING WITH 1½" CBS MAT'L., PLANT MIX BASE 1½" GR-1, PLACING CURB & GUTTER, SIDE WALK, REMOVAL ITEMS AND MISC. WORK.

ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS: GRADING ITEMS 100%, MISC. ITEMS 48%, STORM SEWER ITEMS 98%, CURB & SIDEWALK 48%, SURFACING ITEMS 64%, ELECTRICAL ITEMS 65%, SIGNING & GUARDRAIL ITEMS 57%, REMOVAL ITEMS 78%, AND ADJUSTMENT OF WATER MAINS 100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 29, 1983

PROJECT NO.: F 16-1(13)3
PROJ. NAME: Wicks Ln-Bench Blvd.
LENGTH: 1.2 miles
COUNTY: Yellowstone
CONTRACT TIME: 150 W.D.
ORDER TO PROCEED DATE: 4/16/82
% COMPLETE: 100%
% TIME USED: 99%
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: 6/9/83

CONTRACT AMOUNT: $ 2,508,341.30
CONTRACTOR: Empire Sand & Gravel Co, Inc.
FROM (town): Billings
AWARD DATE: 1/8/82
DATE WORK STARTED: 2/26/82
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6/9/83
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: Bakich/Gallagher
NO. OF ENG. PERSONNEL EMPLOYED: —
TELEPHONE: 252-4138
ADDRESS: Billings, mt

GENERAL: This final was received in the Billings District office on July 6, 1983. Checking is 95% complete and it will be submitted to Helena by August 5, 1983. This is the final report for the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~June~~ July 27, 1983

PROJECT NO.: FR 28-2 (4) 7041

PROJ. NAME: ~~RED LODGE - BOYD~~ RED LODGE - ROBERTS Sec

LENGTH: 12.1 MILES

COUNTY: CARBON

CONTRACT TIME: 120 WORKING DAYS

ORDER TO PROCEED DATE: Sept. 19, 1982

% COMPLETE: 42

% TIME USED: 68

NO. MEN EMPLOYED: 30

ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 1,782,258.66

CONTRACTOR: PETER KIEWIT SONS' CO.

FROM (town): SHERIDAN, WYO.

AWARD DATE: Aug. 24, 1982

DATE WORK STARTED: Sept. 22, 1982

PROBABLE COMPLETION DATE: Oct. 29, 1983

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8 to 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: G.M. LORAN

NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 248-3827

ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONT.

GENERAL: THE CONTRACTOR WORKED 5 DAYS IN THE BORROW PIT AT RED LODGE SCREENING BORROW MATERIAL TO FINISH THE SUB-GRADE. THE CONTRACTOR WORKED NINE DAYS HAULING PLACING, COMPACTING, & FINISHING THE SUB-GRADE. THE EMBANKMENT IN PLACE ITEM IS 93% COMPLETE. THE 1½"CBC THAT HAD BEEN PLACED BETWEEN STA. 390 & 495 HAD TO BE TAKEN OUT & DRIED. THE UNDER-LIEING BORROW MATERIAL WAS A PLASTIC TYPE MATERIAL FROM THE SPENCER PIT & IT HAD TO BE REMOVED & REPLACED WITH MATERIAL FROM THE PIT AT RED LODGE. THE 1½"CBC REMAINS 25% COMPLETE. THIS SAME AREA HAD TO BE PRIMED AGAIN. THE CONTRACTOR HAD A 6 to 12 MAN CREW REPAIRING & SETING UP THE CMI DRUM TYPE HOT PLANT. THIS OPERATION TOOK 19 DAYS. WE BEGAN PAVING OPERATIONS 7-22-83 & THIS ITEM IS 5% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 29, 1983

PROJECT NO.: FR 63-1(1)OU-1
PROJ. NAME: Harlowton-North
LENGTH: 10.2 miles
COUNTY: Wheatland
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4/22/82
% COMPLETE: 100
% TIME USED: 87
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,989,520.68
CONTRACTOR: McIntyre Const. Co
FROM (town): Great Falls, mt.
AWARD DATE: 4/1/82
DATE WORK STARTED: 4/26/82
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6/13/83
EFFECTIVE OPENING DATE: 6/13/83
PROJECT MANAGER: Gallagher/Rossa TELEPHONE: 252-4138
NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: Billings, mt.

GENERAL: The final data was turned in to the District office on July 8, 1983. Checking is approximately 75% Complete, and the final will be submitted to Helena by August 8, 1983. This will be the final report for the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-2-83

PROJECT NO.: M1018(5) UZ
PROJ. NAME: 4TH AVE NO. - BILLINGS
LENGTH: 0.663 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 55%
% TIME USED: 66%
NO. MEN EMPLOYED: 28
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 786,265.00
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: 11-30-82
DATE WORK STARTED: 3-29-83
PROBABLE COMPLETION DATE: 9-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 10
TELEPHONE: 245-2101
ADDRESS:

GENERAL: WORK IN PROGRESS CONSISTED OF GRADING, DRAINAGE, CURB, SURFACING, ELECTRICAL & SIGNING. GRADING & DRAINAGE ITEMS ARE COMPLETE. ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC - 21%; GRADING - 99%; DRAINAGE - 99%; SURFACING - 46%; CURB - 69%; ELECTRICAL - 70%; SIGNING - 37%; STRIPING 3%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 26, 1983

PROJECT NO.: M 1018 (6)
PROJ. NAME: 4th Ave N. & 31st St.
LENGTH: at Intersection
COUNTY: Yellowstone
CONTRACT TIME: Calendar Date
ORDER TO PROCEED DATE: 5-9-83
% COMPLETE: 0
% TIME USED: 56%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 42,992.00
CONTRACTOR: Midland Electric Co.
FROM (town): Billings
AWARD DATE: May 9, 1983
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 9-28-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 252-4138
ADDRESS: 424 Morey
Billings, Montana

GENERAL: As of this date, no preconstruction conference has been set and no work has begun on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-1-83

PROJECT NO.: M7106(5) & M7109(3)
PROJ. NAME: Spring St. & 4th Ave - Lewistown
LENGTH: 0.2 Miles & 0.4 Miles
COUNTY: Fergus
CONTRACT TIME: 75 WD
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 95
% TIME USED: 90
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 107,219.15
CONTRACTOR: Williams Bros. Const.
FROM (town): Lewistown
AWARD DATE: 09-24-82
DATE WORK STARTED: 10-19-82
PROBABLE COMPLETION DATE: 08-12-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale E. DeVore
NO. OF ENG. PERSONNEL EMPLOYED: 6
TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: The project is basically complete except minor cleanup and the storm sewer lagoon area. Work is in progress at lagoon area on fencing, seeding and cleanup.

The Contractor is waiting delivery of fabricated material for the skimmer box and the sign post bases.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 27, 1983

MSC 16-1 (15) 5
MSC 28-2 (8) 91

PROJECT NO.: MSC 98-1 (5) 13 CONTRACT AMOUNT: $ 326,735.00

PROJ. NAME: SEAL & COVER - Yellowstone, Carbon & Big Horn CONTRACTOR: Salveson Const. Co.

LENGTH: 7.1, 10.1, & 5.2 MILES FROM (town): HARDIN, Mont.

COUNTY: Yellowstone, Carbon & Big Horn AWARD DATE: MAY 9, 1983

CONTRACT TIME: Completed by Sept. 1, 1983 DATE WORK STARTED: June 9, 1983

ORDER TO PROCEED DATE: June 1, 1983 PROBABLE COMPLETION DATE: Sept. 1, 1983

% COMPLETE: 20% NO. DAYS WORKED PER WEEK: 2

% TIME USED: 62% NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 3 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: G.M. LORAN TELEPHONE: 248-3827

NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: Dept. of HIGHWAYS
Billings, Mont.

GENERAL: KRUG BROTHERS CONSTRUCTION CO. OF LAUREL IS THE SUPPLIER FOR THE CHIPS & HE IS CRUSHING & STOCK PILING THE CHIPS AT HIS GRAVEL PIT SITE SOUTH OF LAUREL. SALVESON HAS THREE TRUCKS HAULING CHIPS TO THE JOB SITES AT Big HORN County & Yellowstone County. THE CHIPS FOR CARBON COUNTY WILL BE STOCKPILED AT THE KRUG PIT. SALVESON PLANS ON STARTING WORK IN BIG HORN COUNTY Aug 1, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-1-83

PROJECT NO.: MSC 81-1(2)30
CONTRACT AMOUNT: $86,635.60
PROJ. NAME: Maintenance Seal Coat
CONTRACTOR: Sebena Paving, Inc d/b/a Big Sky Paving Co.
LENGTH: 7.4 Miles
FROM (town): Bozeman
COUNTY: Fergus
AWARD DATE: May 9, 1983
CONTRACT TIME: On or before 9-1-1983
DATE WORK STARTED: 7-13-83
ORDER TO PROCEED DATE: 5-9-83
PROBABLE COMPLETION DATE:
% COMPLETE:
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: 9
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale E DeVore
TELEPHONE: 538-8731
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Box 491
Lewistown, Mont. 59457

GENERAL: The Seal Coat is complete, ~~except~~ pending final inspection.
The Contractor worked 5 days on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-1-83

PROJECT NO.: BR 9019(7)
PROJ. NAME: Bridge over Musselshell River
LENGTH: 138'
COUNTY: Golden Valley
CONTRACT TIME: 90 W D
ORDER TO PROCEED DATE: 07-8-83
% COMPLETE: -0-
% TIME USED: -0-
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 202,757.00
CONTRACTOR: FLYNN CO., INC
FROM (town): Billings
AWARD DATE: 06-17-83
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale E. DeVore
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: The preconstruction conference was held on July 14, 1983 at Billings.
The contractor has submitted a revisal to proposals under the value engineering clause.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-2-83

PROJECT NO.: RS 302-1(3)4
PROJ. NAME: RIMROCK RD - MOLT
LENGTH: 7.4 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 82%
% TIME USED: 68%
NO. MEN EMPLOYED: 9
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 983,349.80
CONTRACTOR: EMPIRE SAND & GRAVEL CO. INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: 2-28-83
DATE WORK STARTED: 2-28-83
PROBABLE COMPLETION DATE: 8-31-83
NO. DAYS WORKED PER WEEK: 2 TO 3
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 245-2101
ADDRESS: DEPT OF HIGHWAYS
BILLINGS, MONTANA.

GENERAL: THE GRADING, DRAINAGE, AND SURFACING (EXCEPT FOR SEAL & COVER) ARE VIRTUALLY COMPLETED. ITEMS AND PERCENTAGES COMPLETE ARE: MISC - 39%; GRADING - 99%; DRAINAGE - 99%; SURFACING - 82%; SIGNING - 18%; STRIPING - 13%. SIGNING WORK ON PROJECT IS EXPECTED TO COMMENCE THE WEEK OF AUGUST 5, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-26-83

PROJECT NO.: CT 314-1(6)33
PROJ. NAME: BUSBY-KIRBY
LENGTH: 12.4 MILES
COUNTY: BIG HORN
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 6-22-83
% COMPLETE: 0%
% TIME USED: 5%
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 3,395,736.80
CONTRACTOR: SLETTON CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 6-22-83
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 2524138
ADDRESS: DEPT. of HIGHWAYS
BILLINGS, MT.

GENERAL: THE PRE-CONSTRUCTION MEETING WAS HELD JULY 14, 1983. THE CONTRACTOR PLANS TO BEGIN WORK AUGUST 1, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-2-83

PROJECT NO.: RS 416-1(3)1
PROJ. NAME: BILLINGS - SOUTH
LENGTH: 8.1 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 100 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 99%
% TIME USED: 97%
NO. MEN EMPLOYED: 33
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,484,106.60
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: 2-4-82
DATE WORK STARTED: 3-10-82
PROBABLE COMPLETION DATE: 8-15-82
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: DC. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 245-2108
ADDRESS: DEPT OF HIGHWAYS
BILLINGS, MONTANA

GENERAL: THE SEAL AND COVER WAS COMPLETED DURING THIS REPORTING PERIOD. THE STRIPING WAS COMPLETED EXCEPT FOR STOP BARS. THERE ARE A FEW DELINEATORS AND SIGNS LEFT TO BE ERECTED AND THE PROJECT WILL BE COMPLETED. ITEMS AND PERCENTAGE OF COMPLETION ARE AS FOLLOWS: MISC. - 99%; GRADING - 100%; DRAINAGE - 100%; SURFACING - 100%; SEEDING - 100%; FENCING - 100% SIGNING - 99%; ELECTRICAL - 100%; STRIPING - 99%; AND GUARDRAIL - 100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-1-83

PROJECT NO.: MBP 45-1(31), MBP 90-7(50)369 4

PROJ. NAME: MBP 90-7(51)377 State Maintenance Bridge Painting

LENGTH: 0.00 Mi.

COUNTY: Sweet Grass

CONTRACT TIME: Completion 10-1-83

ORDER TO PROCEED DATE: 3-31-83

% COMPLETE: 100

% TIME USED: 43

NO. MEN EMPLOYED: 1

ACTUAL COMPLETION DATE: 7-28-83

CONTRACT AMOUNT: $ 29,984.00

CONTRACTOR: Hagestad Painting & Drywall, Inc.

FROM (town): Kalispell, MT

AWARD DATE: 3-31-83

DATE WORK STARTED: 6-13-83

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK: 4

NO. SHIFTS PER DAY: 1 X

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.R. Taylor

TELEPHONE: 665-3666

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: Dept. of Hwys.
Hardin, MT

GENERAL: Work consisted of completing the painting of the Yellowstone River Bridge. All contract items are 100% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-1-83

PROJECT NO.: AR0080-1812-05-4320
PROJ. NAME: St Xavier-Hardin
LENGTH: 0.00 Mi.
COUNTY: Big Horn
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 6-1-83
% COMPLETE: 13
% TIME USED: 25
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $146,707.25
CONTRACTOR: Edward T. Copps Construction
FROM (town): Billings, MT
AWARD DATE: 5-31-83
DATE WORK STARTED: 6-27-83
PROBABLE COMPLETION DATE: 9-15-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: D.R. Taylor
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 665-3666
ADDRESS: Dept. of Hwys.
Hardin, MT

GENERAL: Work consisted of completing the detour, erecting detour signing, removing the existing structure, and welding and painting the steel pipe piling. Items and percent complete are as follows: Detour = 100%, Remove Structure = 80%. Construction layout and staking is 52% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 26, 1983

PROJECT NO.: AR 5120 0002 1200
PROJ. NAME: Rapelje Rd. Br. Repair
LENGTH: 0.00 miles
COUNTY: Stillwater
CONTRACT TIME: 45 working days
ORDER TO PROCEED DATE: 4-21-83
% COMPLETE: 99%
% TIME USED: 91%
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 57,773.00
CONTRACTOR: Frontier West Inc.
FROM (town): Missoula, Montana
AWARD DATE: March 31, 1983
DATE WORK STARTED: June 9, 1983
PROBABLE COMPLETION DATE: July 29, 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 252-4138
ADDRESS: 424 Morey
Billings, Montanz

GENERAL: The contractor has completed all work on the project on July 18, 1983. All that remains is the 28 day cylinder break for the deck concrete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 22, 1983

CONSTRUCTION BUREAU

PROJECT NO.: F 57-3 (09) 121

PROJ. NAME: Winnett-West

LENGTH: 9.1 Miles

COUNTY: Fergus/Petroleum

CONTRACT TIME: 160 working days

ORDER TO PROCEED DATE:

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $

CONTRACTOR:

FROM (town):

AWARD DATE:

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow

NO. OF ENG. PERSONNEL EMPLOYED: 8-9

TELEPHONE:

ADDRESS: Box 844
Grassrange, Mt. 59032

GENERAL: Centerline run and check level are 100% complete. Slope staking and R/W line are 10% completed. A 5 to 8 man engineering crew have been working on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 22, 1983

PROJECT NO.: F-57-3 (13) 103
PROJ. NAME: Grassrange-West
LENGTH: 9.7 miles
COUNTY: Fergus
CONTRACT TIME: 80 working days
ORDER TO PROCEED DATE: 6/21/83
% COMPLETE: 0
% TIME USED: 6
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,373,185.80
CONTRACTOR: Glenn Rehbein Excavating, Inc.
FROM (town): Lino Lakes, Mn
AWARD DATE: May 31, 1983
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 11/1/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 1-5

TELEPHONE: 538-8731
ADDRESS: Box 844 Grassrange, Mt. 59032

GENERAL: No work has been started on this project. All the Sub-Constractors, except Industrial Builders, who will be doing the cold milling, have been cleared. Konitz Contracting, Inc. have indicated that they will begin crushing operations about July 27, 1983. No word has been recieved from the other Sub-Contractors.

80% of the Contract items have been staked. The engineering crew is working on the Winnett-West project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-2-83

PROJECT NO.: F16-1(17)12 DATE SURVEY AUTHORIZED: 11-1-82

PROJ. NAME: BILLINGS-NORTH US87 DATE WORK STARTED: 1-20-83

LENGTH: 9.7 MILES ESTIMATED COMPLETION DATE: 7-15-83

DATE SUBMITTED TO DISTRICT: 7-19-83

PROJECT MANAGER: D.C. KITTELSON TELEPHONE: 245-2101

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 29 1983

PROJECT NO.: 0231-1 (1) 18 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Roscoe - South DATE WORK STARTED: 3-2-83

LENGTH: 14.4 miles ESTIMATED COMPLETION DATE: 11-15-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: OHman TELEPHONE: 665-3666

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 19

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

Direct Participation
Federal Highway Administration
April 1, 1983

April 1, 1983

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
OM-AD 18(8)	Minuteman Missile Roads Choteau & Teton Counties	40.15	Crushed Aggregates Surfacing	127%	100% Completed 12/8/82	Konitz Contracting Inc. $612,178.00
B.P.A. 1(1)	Clark Fork River Bridge Near Gold Creek Powell County		2 Bridge Replacement and Approaches	115%	100% Completed 10/13/82	E.F. Matelich Const. Co. $641,229.75
MT ERFO 81(1)	Kootenai National Forest		Surface, Bridges and Approaches	18%	25% Est. Completion Date 6/15/83	Darrell M. Binkerd Const. $313,554.00

JS/sb/214FF1